

# TOWNS

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 11/11/2024-11/15/2024*



**Balfour Beatty**

## Current Activities 11/11/2024-11/15/2024

- Complete
  - Diffusers/Grilles/Registers throughout
  - **BB Submitted Low Voltage scope to APS for January Board approval**
- Started/Ongoing
  - Power for electric wall heaters in restrooms
  - Setting of roof drains at building 2011
  - Running flex duct
  - Demo and Re-roof
  - Set roof curbs
  - Return duct at roof curbs
  - Install Roof guardrails

## Upcoming Activities 11/18/24-11/22/24

- Demo of existing Controls
- Framing of new walls and ceilings
- Repair ceiling grid



**Installation of EWH**  
**Prep for installing Return Duct**



# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$669,930.34
- Budget Status: Within GMP

