

# TOWNS

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 11/18/2024-11/22/2024*



**Balfour Beatty**

## Current Activities 11/18/2024-11/22/2024

- Complete
  - Setting of Electric Wall Heaters
  - Power for electric wall heaters in restrooms
  - Setting of roof drains building 2011
  - Running flex duct
- Started/Ongoing
  - APS January Board approval on LV Scope
  - Setting of roof drains at building 2010
  - Demo and Re-roof at building 2010
  - Set roof curbs
  - Return duct at roof curbs
  - Install Roof guardrails

## Upcoming Activities 11/25/24-11/29/24

- Demo of existing Controls
- Framing of new walls and ceilings
- Repair ceiling grid



**Roofing Activities ongoing**  
**Setting of Roof Drains**



# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$669,930.34
- Budget Status: Within GMP

