

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 12/02/2024-12/06/2024



Balfour Beatty

Current Activities 12/02/2024-12/06/2024

- Complete
 - Supply & Return duct on building 2011
 - Set Large RTU G-1 Roof Curb
 - Relocated Transformer
- Started/Ongoing
 - APS January Board approval on LV Scope
 - Setting of roof drains at building 2010
 - Demo and Re-roof at building 2010
 - Set roof curbs
 - Return duct at roof curbs
 - Install Roof guardrails
 - Roof coping at building 2011
 - HVAC Controls



**Roofing Activities ongoing
Relocated Transformer**



Upcoming Activities 12/09/24-12/13/24

- Framing of new walls and ceilings
- Repair ceiling grid



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$669,930.34
- Budget Status: Within GMP

