



WEST MANOR ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 11/16/20-11/20/20



Balfour Beatty

Current Activities 11/16/20-11/20/20

- Continued rebar/concrete at gymnasium addition footings.
- Started rebar and formwork at gym retaining walls
- Interior plumbing underground inspected and prepped for concrete.
- Continued MEP overhead rough at SW wing of renovation.
- Continued in-wall MEP rough at Renovation.
- Crane mobilized to demo existing HVAC rooftop equipment.



Reinforcing & Forming Walls at Gym Area

Upcoming Activities 11/23/20-11/27/20

- Continue gym addition footing.
- Start placement of concrete at gym retaining wall.
- Place concrete at admin addition and interior slab on grade pour-backs.
- Continuing MEPF overhead rough-in at SW Wing.
- Continuing in-wall MEP rough at Renovation.
- Continuing selective exterior wall demo and lintels to be delivered
- Complete access road to lower gym area.



Crane Mobilized to Demo Existing HVAC Rooftop Equipment

Activities



Stockpiling Soils from
Excavation of Storm System



Rebar & Formwork at Gym
Retaining Walls



Footings Poured at Gym



OH Rough at SW Wing Corridors



OH Rough at SW Wing
Classrooms



Installing GAB for Additional
Parking and Laydown Areas



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$11,000,000
- Progress Billed to Date: \$979,014.23
- Budget Status: Within GMP

