

# BENTEEN

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 03/13/2023-03/17/2023*



**Balfour Beatty**

## Current Activities 03/13/23-03/17/23

- Installation of VRF line sets and cassettes at areas D and E.
- Installation of electrical shut off switches for VRF system at area D and E.
- Demolition and installation of new TPO roofing at D-East/D-West
- Installation of equipment curbs on roof @ Area E
- Wall preparation for paint throughout the building
- Installing epoxy on restroom floors Area D-West
- VRF Line set pressure testing – ongoing
- Install ceiling grid in Area A, B, and C - Completed
- Prepping Floor for Epoxy in Area D - Ongoing
- Installation of low voltage data drops in Area A,B,C
- Rooftop steel at cafeteria installation at area E
- Install Bathroom Fixtures – Ongoing
- Install Lights & low volt in ceiling grid in area A, B, C
- Install ceiling grid in Area D-West – Completed
- Install Vestibule Steel in front entry area
- Insulation of Ductwork In Area E
- Install Corridor Lights

## Upcoming Activities 03/20/23-03/24/23

- Install Corridor Lights
- Paint Bathroom Ceilings
- Install ceiling grid in Area D-East
- Install Toilet Partitions
- CMU Infills brick laid



Vestibule Structural Steel Installed



Grading and Clearing at Courtyard

## Progress Photos



Hallway Murals Prepped  
And Primed



Door Frames 1<sup>st</sup> coat of  
Finish Paint



Lights Set in Gym Ceiling Grid



HVAC Rooftop Curbs Set at Cafeteria



Ceiling Grid Installed in Areas B,C  
Hallways



# Roofing Progress Photos



BRPH

Balfour Beatty

## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$3,154,691
- Budget Status: Within GMP



**Balfour Beatty**