

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 9/30/19-10/4/19



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 9/30/19 - 10/4/19

- Commencement of demolition at 2021 and 2020 building
- Safed off electrical, mechanical, and plumbing systems for demolition
- Camering and survey of exist plumbing pipes and drains
- Abatement testing
- Installed jobsite security fence and gates

Upcoming Activities 10/7/19 - 10/11/19


- Continue demolition at 2010, 2020, and 2021 buildings
- Commencement of abatement



Demo of doors, frames, & display boards



Demo of stage at Auditorium



Demo of ceilings at Gym

Project Schedule

- Project Substantial Completion: June 2020 per 9/10/2019 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$335,416.92
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood