

# JACKSON

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 08/07/2023-08/11/2023*



**Balfour Beatty**

## Current Activities 08/07/23-08/11/23

- Complete
  - Temporary partitions are in place and secure
  - Site fencing and signage in place and secure
- Started/Ongoing
  - APS ongoing with abatement/containment

## Upcoming Activities 8/14/23-8/18/23

- APS ongoing with abatement/containment



Construction Area Secured



# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$12,330,741.00
- Progress Billed to Date: \$562,455.18
- Budget Status: Within GMP

