

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 12/25/2023-12/29/2023



Balfour Beatty

Current Activities 12/25/2023-12/29/2023

- **Complete**
 - Setting of VRV Units at Pods and Media Center
 - Temporary Partition at Kitchen/Cafeteria
 - Hanging FCU Upper Level Building 2010
 - HVAC piping Upper Level Building 2010
- **Started/Ongoing**
 - Electrical tie-in ongoing for mechanical units
 - Electrical for security lighting
 - Demo of Roofing and begin Reroof



**HVAC Rough-in Ongoing
Demo Complete**



Upcoming Activities 1/1/2024-1/5/2024

- VRV unit connection and ductwork Building 2010
- Electrical rough-in for low voltage
- Low voltage to begin pulling new wire
- Hanging FCU Lower Level Building 2011
- HVAC piping lower level Building 2011
- Pour Equipment Pads

Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$12,330,741.00 (pending GMP #3 amendment execution)
- Progress Billed to Date: \$2,033,580.27
- Budget Status: Within GMP

