

# JACKSON

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 10/30/2023-11/3/2023*



**Balfour Beatty**

## Current Activities 10/30/2023-11/3/2023

- Complete
- Started/Ongoing
  - Demo of casework
  - Demo of carpet in Media Center
  - Electrical rough-in upper level building 2010
  - Electrical rough-in in Mech. room
  - BBC Pricing Revision 7 Drawings

## Upcoming Activities 11/6/2023-11/10/2023

- Meeting scheduled for 11/6/23 to review Revision 7 ADDs for VE options
- Demo of HVAC in media center and reloop waterpiping
- HVAC rough-in
- Abatement and containment for plumbing lines
- Demo of hard ceilings at restrooms
- Demo of Casework
- Demo of remaining carpet



**Demolition ongoing  
Rough-in Ongoing**



# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$12,330,741.00
- Progress Billed to Date: \$1,526,692.67
- Budget Status: Within GMP

