



WEST MANOR ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 11/23/20-11/27/20



Balfour Beatty

Current Activities 11/23/20-11/27/20

- Continued rebar/concrete at gymnasium addition footings.
- Continued rebar and formwork at gym retaining walls.
- First concrete retaining wall pour at NW side of gym.
- Continued MEP overhead rough at SW wing of renovation.
- Continued in-wall MEP rough at Renovation.
- Began selective exterior wall demo and installing lintels.
- Jobsite closed 11/26 -11/27 for the Holiday.

Upcoming Activities 11/30/20-12/4/20

- Continue gym addition footings.
- Continue placement of concrete at gym retaining walls.
- Place concrete at admin addition and interior slab on grade pour-backs.
- Continuing MEPF overhead rough-in at SW Wing.
- Continuing in-wall MEP rough at Renovation.
- Continuing selective exterior wall demo and lintels to be delivered.



First Retaining Wall Pour at Gym Area



Stripping Forms at Concrete Retaining Walls at Gym

Activities



Pouring Footings at Gym Addition



Installing Shoring to Demo
Exterior Wall



Demoing Exterior Brick at New
Wall Opening



Demoed New Interior Openings
and Installed Lintels



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$11,000,000
- Progress Billed to Date: \$979,014.23
- Budget Status: Within GMP

