

Quote of the week: "Just one small positive thought in the morning can change your whole day."

Project: Bethune CM At Risk Building Improvements

Week Ending: May 5, 2023

THIS WEEK:

- Fire Damper inspections
- Install ceiling tile on 2nd and 3rd floor
- All cover up inspections are complete
- Install LED at monument sign
- Complete VCT install on the 1st floor
- Started up VRF cassette and all are running



Installed fencing for generator enclosure.



Temporary wall has been framed up in the main entrance/ administration area.



Install ceiling tile at stairwell on the 3rd and 2nd floor.



Installed LED at the Monument sign.



Started install of VCT at 2nd and 3rd floor classrooms.



Started floor prep and working on install of VCT of the 1st floor classrooms.

NEXT WEEK – May 8 - May 12

- Continue VCT install on the 2nd and 3rd floor
- Complete LVT install
- Begin installing new lights in entry corridor area
- Temp wall (for delayed fire-rated storefront) has been framed up on first floor main entrance
- Final clean will start Wednesday on the first floor - May 10 , 2023
- Complete fire damper inspections
- Daikin to come Monday and finalize the VRF cassette start up - May 8, 2023

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2023

Final Completion (Not Including New Switchgear)

- July 15, 2023

Electrical Switch Gear Completion

- November 8, 2023

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.