

Quote of the Week: "Be fearless in the pursuit of what sets your soul on fire"

Project: CW Hill Elementary and Middle School Week Ending: February 14, 2024

THIS WEEK:

- Continued painting walls on level 2
- Top out drywall on level 1
- Started light rough-in on level 1
- Completed masonry patching and new walls on level 1
- Completed fire sprinkler repair and rough-in on of sprinkler heads on level 2
- Started fire sprinkler repair and rough-in on of sprinkler heads on level 1
- Completed drywall finishing on level 1
- Completed Water heater rough-in
- Continued fire caulking on level 2
- Continued insulation on Level 2 and ductwork in the kitchen
- Started intercom rough-in on level 2
- Started ceramic tile installation on level 2



Installing CMU in the kitchen on level 1.



Preparing to paint corridors on level 1.



Installing ceramic tiling in restrooms on level 2.



Painting in the classrooms on level 2.

NEXT WEEK – February 10th - February 14th

- Continue electrical rough in overhead on level 1
- Continue painting on level 2
- Continue light rough-in on level 1
- Continue fire sprinkler repair and dropping of sprinkler heads on level 1
- Continue intercom rough-in on level 2
- Continue ceramic tile installation on level 2
- Continue fire alarm rough in on level 1
- Continue ceramic tile installation on level 2
- Continue hanging drywall on restroom ceilings on level 1
- Start low voltage rough-in on level 1
- Start fire alarm rough-in on level 1

Final Completion

- June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.