

DAILY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

April 9, 2021

Prepared For: Atlanta Public Schools

Prepared By: Michael Bower



Figure 1 S. Atl – Mechanical ductwork



Figure 2 S. Atl – Electrical Rough-In



Figure 3 Carver – CMU toilet partitions complete



DAILY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

April 9, 2021

Today's Activities:

- Carver HS – CMU toilet partitions.
- S. Atlanta HS – Electrical rough-in, mechanical ductwork.

Schedule

South Atlanta:

Completed Dry in (Base Sheet) early on 3/13 vs. 3/26

Deliver/Install coping, fascia and soffit complete by 4/23, Revised target 4/16, Expected 4/16

Epoxy floors complete by 5/7, Revised Target 4/30, Expected 4/30

Final inspect/CO complete by 6/18

Revised target 6/14

Expected 6/11

Carver:

Completed cap sheet roofing 3/26 vs. 5/5

Glass Unit Masonry completed early on 4/2 vs. 5/5

Completed Retaining wall early on 4/3 vs. 4/6

Install coping/fascia by 6/1, revised target 5/17, Expected 5/17

Final Inspect, C/O complete by 7/15

Revised target 7/2

Expected 6/27

Risk Mitigation:

Planning for additional joint checks to second tier subcontractors to maintain cash flow to those performing the work.