

**DAILY CONSTRUCTION PROGRESS REPORT**

**Construct Field Houses, S. Atlanta and Carver High Schools**

**March 24, 2021**

Prepared For: Atlanta Public Schools

Prepared By: Michael Bower



Figure 1 Carver – Roofing Installation



Figure 2 Carver – Roofing Installation



Figure 3 Carver – Mechanical Roof Penetrations/Curbs



Figure 4 S. Atlanta – Door Hardware/Continuous Hinges



**Brown & Root**  
INDUSTRIAL SERVICES, LLC.

## DAILY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

March 24, 2021

### Today's Activities:

- Carver HS – Roofing Installation, rooftop plumbing penetrations, glass block delivery.
- S. Atlanta HS – Exterior doors and Hardware. Mason getting materials for tomorrow.

## Schedule

### South Atlanta:

Completed Dry in (Base Sheet) early on 3/13 vs. 3/26  
Deliver/Install coping, fascia and soffit complete by 4/23  
Revised target 4/16  
Expected 4/12

Final inspect/CO complete by 6/18  
Revised target 6/14  
Expected 6/11

### Carver:

Completed Steel and roof decking early on 3/20 vs. 4/20  
Install roofing membrane complete by 5/5  
Revised target 4/9  
Expected 4/6

Final Inspect, C/O complete by 7/15  
Revised target 7/2  
Expected 6/27

### Risk Mitigation:

No issues identified at this time.