

**DAILY CONSTRUCTION PROGRESS REPORT**  
**Construct Field Houses, S. Atlanta and Carver High Schools**  
**March 30, 2021**

Prepared For: Atlanta Public Schools

Prepared By: Michael Bower



*Figure 1 South Atlanta – Toilet Partition Layout*



*Figure 2 South Atlanta – Roofing Cap Sheet*



*Figure 3 Carver – Glass Block Installation*



*Figure 4 Carver – Glass block materials*



**Brown & Root**  
INDUSTRIAL SERVICES, LLC.

## DAILY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

March 30, 2021

### Today's Activities:

- Carver HS – Mechanical layout/coordination, glass block delivery and start installation.
- S. Atlanta HS – CMU bathroom partitions, mechanical layout/coordination, roofing cap sheet.

### Schedule

#### South Atlanta:

Completed Dry in (Base Sheet) early on 3/13 vs. 3/26

Deliver/Install coping, fascia and soffit complete by 4/23, Revised target 4/16, Expected 4/12

Epoxy floors complete by 5/7, Revised Target 4/30, Expected 4/30

Final inspect/CO complete by 6/18

Revised target 6/14

Expected 6/11

#### Carver:

Completed Steel and roof decking early on 3/20 vs. 4/20

Completed cap sheet roofing 3/26 vs. 5/5

Glass Unit Masonry planned complete 5/5, Revised Target 4/9, Expected 4/5

Final Inspect, C/O complete by 7/15

Revised target 7/2

Expected 6/27

Risk Mitigation:

No issues identified at this time.