

Quote of the week: "The road to success is always under construction" — Lily Tomlin

Project: Hank Aaron Academy Additions & Modifications

Week Ending: November 22, 2024

THIS WEEK:

- The underground detention pond completed & fence re-installed
- Riprap at A1 Headwall completed
- Continued storm pipe at Phase 1, installing E2 to E3



Riprap at A1 Headwall



Installing pipe at Phase 1





*GAB installed on top of the #57
stone & fabric*



*Installing #57 stone and fabric at
detention pond*

NEXT WEEK – November 25th - November 29th

- Continue installing storm pipe from E3-E4
- Grade for curbs & gutters in Phase 1
- Start fire line installation at upper parking lot

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- November 28, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

