

**Joke of the Week:** *Why did the wall call in sick? It was feeling a little plastered.*

## Project: Hank Aaron Academy Additions & Modifications

Week Ending: June 6, 2025

### THIS WEEK:

- Completed TPO roofing
- Finished waterproofing
- Ongoing installation of split face block around perimeter and Plainstone CMU at pilasters
- Continuing MEP rough-in
- Began install cast stone
- Started pressure washing existing building
- Started metal stud framing and sheathing on bump outs
- Begin sprinkler pipe rough-in in gym area



*Ongoing Waterproofing*



*Framing at pilasters*



*Split Face Block Installation at Perimeter*



*Split Face Block Completed at SE area of building*

NEXT WEEK – June 9 - June 13

- Begin demolition of apron and sidewalk
- Set rooftop HVAC units
- Start stud framing in stage area
- Complete Plainstone CMU installation at pilasters
- Continue MEP overhead rough-in
- Continue installing split face block around the perimeter
- Start epoxy flooring installation in serving line

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 31, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

