

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/15/19

**This Week's Activities:**

- 2<sup>nd</sup> Grade Pod – Hang and Finish Drywall
- 2<sup>nd</sup> Grade Pod – Duct Seal Inspection
- 2<sup>nd</sup> Grade Pod – Insulate Duct and Piping
- Media Center – Core Drilling for Floor Rough In
- Media Center – Duct Seal Inspection
- Media Center – Insulate Duct and Piping
- Media Center – Frame Walls
- Media Center – Electrical Wall Rough In
- 1<sup>st</sup> Floor – Chipping Existing Foundation for Grade Beam Installation
- 1<sup>st</sup> Floor – Install Grade Beams
- 3<sup>rd</sup> Grade Pod – Frame Walls
- 3<sup>rd</sup> Grade Pod – Electrical Wall Rough In
- 3<sup>rd</sup> Grade Pod – Install Duct, Piping, and WSHP
- 3<sup>rd</sup> Grade Pod – Duct Seal Inspection
- 3<sup>rd</sup> Grade Pod – Insulate Duct and Piping
- 7<sup>th</sup> Grade Pod – Interior Demolition
- Art/Coding/Tech – Interior Demolition
- Installing new trees

**Next Week's Activities:**

- 2<sup>nd</sup> Grade Pod – Paint Walls
- 2<sup>nd</sup> Grade Pod – Install Storefronts
- Media Center – Duct Seal Inspection
- Media Center – Install Steel Posts
- Media Center – Electrical Wall Rough In
- Media Center – Hang and Finish Drywall
- 3<sup>rd</sup> Grade Pod – Hang and Finish Drywall
- 3<sup>rd</sup> Grade Pod – Install Storefronts
- 7<sup>th</sup> Grade Pod – Frame Walls
- Art/Coding/Tech – Interior Demolition
- West Curtainwalls – Pour Footings
- West Curtainwalls – Frame and Pour Knee Walls

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS  
WEEKLY PROGRESS UPDATE**

**Week Ending 2/15/19**

**PROGRESS PHOTOS:**



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/15/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/15/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/15/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/15/19





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/15/19

**SCHEDULE:**

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

**BUDGET:**

- Construction Budget: \$8,400,000
- Billed to Date: \$4,845,049.47 (Through 1/31/2019)