

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/14/18

CURRENT ACTIVITIES LIST:

- Final cleaning of the entire 3rd floor
- Completing the 3rd floor punch list items
- Paint touch-up
- Door and hardware installation
- Install teachers' lounge flooring
- Install Corridor Feature Walls
- Install Fire Extinguisher Cabinets
- Final Building Inspection (Phase 1B) : 12/14/18

UPCOMING ACTIVITIES:

- Install stair treads on the auditorium stairs
- Install railing along the exterior ramps and stairs
- Landscaping
- Install Flagpole
- Install Tackable Wallcovering
- Install mullion caps
- Install Bike Racks
- Install Blinds

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 12/14/18

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/14/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/14/18




HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/14/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/14/18





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/14/18

SCHEDULE:

- Substantial Completion Date: July 31, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$4,459,309.47 (Through 11/30/2018)