

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18

CURRENT ACTIVITIES LIST:

- Paint touch-ups
- Install teachers' lounge carpet
- Install stair treads on the auditorium stairs
- Install Corridor Feature Walls
- Install metal wall panels : 12/22/18
- Install bike rack : 12/22/18
- Fire Sprinkler Inspection : 12/20/18
- Final Building Inspection (Phase 1B) : 12/20/18

UPCOMING ACTIVITIES:

- Landscaping
- Install new RTU
- Canopy Lighting
- Install tackable wallcovering
- Install blinds

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 12/21/18

SCHEDULE:

- Substantial Completion Date: July 31, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$4,459,309.47 (Through 11/30/2018)