

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
**Week Ending 3/22/19**

**This Week's Activities:**

- 2<sup>nd</sup> Grade Pod:
  - Install Lights and Devices
  - Overhead Inspection
  - Install Ceiling Tile
- Media Center:
  - Paint Open Ceiling
- 3<sup>rd</sup> Grade Pod:
  - Install Lights and Devices
  - Overhead Inspection
- 3<sup>rd</sup> Floor Corridors:
  - Install Lights and Devices
  - Overhead Inspection
- 7<sup>th</sup> Grade Pod:
  - Install Ceiling Grid
- Art/Coding/Tech:
  - Hang and Finish Drywall
  - Paint Open Ceiling
- 6<sup>th</sup> Grade Pod:
  - Install Ceiling Grid in Commons Area
- 2<sup>nd</sup> Floor Corridors:
  - Install Ceiling Grid
- West Curtainwalls:
  - Install Steel Channels
  - Demo Openings
  - Metal Stud Framing/Sheathing
  - Install Waterproofing
  - Install Curtainwall Framing

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
**Week Ending 3/22/19**

**Next Week's Activities:**

- 2<sup>nd</sup> Grade Pod:
  - Paint Walls
- Media Center:
  - Install Lights and Devices
- 3<sup>rd</sup> Grade Pod:
  - Install Ceiling Tile
  - Paint Walls
- 3<sup>rd</sup> Floor Corridors:
  - Install Ceiling Tile
- 7<sup>th</sup> Grade Pod:
  - Install Lights and Devices
- Art/Coding/Tech:
  - Install Storefronts
- 6<sup>th</sup> Grade Pod:
  - Install Lights and Devices
- West Curtainwalls:
  - Demo Openings
  - Metal Stud Framing and Sheathing
  - Install Waterproofing
  - Install Curtainwall Framing

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/22/19

**PROGRESS PHOTOS:**



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/22/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/22/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/22/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/22/19





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/22/19

**SCHEDULE:**

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

**BUDGET:**

- Construction Budget: \$8,400,000
- Billed to Date: \$5,568,098.95 (Through 2/28/2019)