

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19

This Week's Activities:

- 2nd Grade Pod:
 - Paint Walls
- Media Center:
 - Paint Open Ceiling
 - Install Lights and Devices
- 3rd Grade Pod:
 - Paint Walls
- 3rd Floor Corridors:
 - Overhead Inspection
 - Install Ceiling Tile
- 7th Grade Pod:
 - Install Lights and Devices
- Art/Coding/Tech:
 - Hang and Finish Drywall
 - Install Storefronts
- 6th Grade Pod:
 - Install Lights and Devices
 - Overhead Inspection
- 2nd Floor Corridors:
 - Install Ceiling Grid
- West Curtainwalls:
 - Demo Openings
 - Metal Stud Framing/Sheathing
 - Install Waterproofing
 - Install Curtainwall Framing

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19

Next Week's Activities:

- 2nd Grade Pod:
 - Architectural Tie Ins to the Curtainwalls
- Media Center:
 - Paint Walls
- 3rd Floor Corridors:
 - Install Ceiling Tile
 - Paint Walls
- 7th Grade Pod:
 - Install Lights and Devices
 - Overhead Inspection
- Art/Coding/Tech:
 - Install Storefronts
 - Paint Open Ceiling
 - Install Ceiling Grid
- 6th Grade Pod:
 - Overhead Inspection
 - Install Ceiling Tile
- West Curtainwalls:
 - Demo Openings
 - Metal Stud Framing and Sheathing
 - Install Waterproofing
 - Install Curtainwall Framing
- Misc. Areas:
 - Install Chorus/Band Wall Panels
 - Install Exterior Louvers
 - Install Canopy Lights

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 3/29/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 3/29/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/29/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$5,568,098.95 (Through 2/28/2019)