

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
**Week Ending 3/8/19**

**This Week's Activities:**

- 2<sup>nd</sup> Grade Pod:
  - Install Ceiling Grid in Commons Area
  - Install Lights and Devices
- Media Center:
  - Hang and Finish Drywall
  - Install Drywall Ceiling Framing
  - Paint Ceiling
- 3<sup>rd</sup> Grade Pod:
  - Install Ceiling Grid in Commons Area
- 7<sup>th</sup> Grade Pod:
  - Electrical Wall Rough In
  - Hang and Finish Drywall
- Art/Coding/Tech:
  - Interior Demolition
  - Frame Walls
  - Install Steel Posts for Storefronts
  - Install Duct, Piping, and WSHP
  - Electrical Wall Rough In
  - Duct Seal Inspection
  - Insulate Duct and Piping
- 6<sup>th</sup> Grade Pod:
  - Frame Walls
  - Electrical Wall Rough In
  - Install Duct, Piping, and WSHP
- West Curtainwalls
  - Frame and Pour Shear Walls
  - Install Steel Channels
  - Demo Openings

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/8/19

**Next Week's Activities:**

- 2<sup>nd</sup> Grade Pod:
  - Install Lights and Devices
  - Overhead Inspection
  - Install Ceiling Tile
- Media Center:
  - Install Lights and Devices
- 3<sup>rd</sup> Grade Pod:
  - Install Lights and Devices
  - Overhead Inspection
  - Install Ceiling Tile
- 3<sup>rd</sup> Floor Corridors:
  - Install Ceiling Grid
- 7<sup>th</sup> Grade Pod:
  - Hang and Finish Drywall
  - Install Storefronts (SF-1)
- Art/Coding/Tech:
  - Electrical Wall Rough In
  - Insulate Duct and Piping
  - In Wall Inspection
- 6<sup>th</sup> Grade Pod:
  - Insulate Duct and Piping
  - Hang and Finish Drywall
  - Install Storefronts (SF-1)
- West Curtainwalls:
  - Frame and Pour Shear Walls
  - Install Steel Channels
  - Demo Openings
  - Metal Stud Framing and Sheathing

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS  
WEEKLY PROGRESS UPDATE**

Week Ending 3/8/19

**PROGRESS PHOTOS:**



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/8/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/8/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/8/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/8/19





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 3/8/19

**SCHEDULE:**

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

**BUDGET:**

- Construction Budget: \$8,400,000
- Billed to Date: \$5,568,098.95 (Through 2/28/2019)