

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19

This Week's Activities:

- Media Center:
 - Finish Installing Ceiling Baffles
 - Install Carpet

- Art/Coding/Tech:
 - Install Ceiling Baffles
 - Construct Knee Walls
 - Prep Floors for VCT

- 7th Grade Pod:
 - Overhead Inspection
 - Install Ceiling Tile

- 2nd Floor Corridors:
 - Overhead Inspection

- 6th Grade Pod:
 - Overhead Inspection

- Curtainwalls:
 - Conduct Water Spray Test
 - Caulk Curtainwalls
 - Field Measure for Coping Caps

- Miscellaneous Activities:
 - Correct Items on the QAQC Log
 - Paint Stairwell #2

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19

Next Week's Activities:

- 2nd Grade Pod:
 - Install New Accent Tile
 - Re-paint Accent Walls

- Art/Coding/Tech:
 - Install Ceiling Baffles
 - Install Flooring

- 6th Grade Pod:
 - Install Ceiling Tile

- 2nd Floor Corridors:
 - Install Ceiling Tile

- Curtainwalls:
 - Begin Installing Coping Caps

- Miscellaneous Areas:
 - Plant Fairfax Wax Myrtles
 - Install Epoxy Flooring in the Pre-K Bathrooms
 - Begin MDF Room Shutdown/Relocation

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE**

Week Ending 5/24/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS WEEKLY PROGRESS UPDATE

Week Ending 5/24/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$6,975,145.26 (Through 4/30/2019)



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/24/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$6,357,030.53 (Through 3/31/2019)