

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/4/19

This Week's Activities:

- Media Center:
 - Architectural Tie Ins to the Curtainwalls
 - Ceiling Baffle Mockup

- 3rd Grade Pod:
 - Architectural Tie Ins to the Curtainwalls

- 3rd Floor Corridors:
 - Install Feature Walls

- Art/Coding/Tech:
 - Architectural Tie ins to the Curtainwalls
 - Paint Walls

- 6th Grade Pod:
 - Architectural Tie ins to the Curtainwalls

- Stairwell #2
 - Demo Ceiling

- Miscellaneous Activities:
 - 3rd Floor HVAC Pre-functional Inspection by Commissioning Agent
 - Install Classroom Cabinets (APS)
 - Complete Pre-Punch Items

Next Week's Activities:

- 2nd Grade Pod:
 - Final Cleaning
 - Architect to Create a Punchlist

- Media Center:
 - Architectural Tie Ins to the Curtainwalls

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS **WEEKLY PROGRESS UPDATE**

Week Ending 5/4/19

- Install Baffles
- Architect to Create a Punchlist

- 3rd Grade Pod:
 - Architectural Tie Ins to the Curtainwalls
 - Final Cleaning
 - Architect to Create a Punchlist

- 3rd Floor Corridors:
 - Final Cleaning
 - Architect to Create a Punchlist

- 7th Grade Pod:
 - Overhead Inspection
 - Install Ceiling Tile

- Art/Coding/Tech:
 - Architectural Tie Ins to the Curtainwalls
 - Overhead Inspection
 - Install Ceiling Tile

- 6th Grade Pod:
 - Architectural Tie Ins to the Curtainwalls
 - Overhead Inspection
 - Install Ceiling Tile

- 2nd Floor Corridors:
 - Overhead Inspection
 - Install Ceiling Tile

- Curtainwalls:
 - Field Measure for Blinds
 - Begin Installing Metal Wall Panels

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE**

Week Ending 5/4/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/4/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/4/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/4/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/4/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS WEEKLY PROGRESS UPDATE

Week Ending 5/4/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$6,357,030.53 (Through 3/31/2019)