

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19

This Week's Activities:

- Media Center
 - Final Cleaning

- Art/Coding/Tech
 - Final Cleaning

- Stairwell 2
 - Install Yellow VCT in Front of Stairwell

- Curtainwalls:
 - Finish Installing Coping Caps
 - Install Break Metal Over Front Entrance

- Miscellaneous Activities:
 - Continue Painting Courtyard Mullions
 - Continue Painting Murals
 - Continue Correcting Issues on the QAQC Log
 - Install Hollow Metal Doors
 - Building Final Inspection

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19

Next Week's Activities:

- Stairwell 4
 - Repaint Stairwell Yellow

- Curtainwalls:
 - Caulk Around Coping Caps

- Miscellaneous Areas:
 - Finish Painting Murals
 - Continue Painting Courtyard Mullions
 - Install Blinds
 - Install Tack Boards
 - Work on Punchlist Items
 - Finish Correcting Issues on the QAQC Log
 - Final Cleaning
 - Install Remaining Hollow Metal Doors and Wood Doors

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 6/28/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/28/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: Ahead of Schedule (Passed Building Final Inspection on 6/27/19)

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$7,455,955.79 (Through 5/31/2019)