

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/18/19

CURRENT ACTIVITIES LIST:

- Above Ceiling Surveys (Mechanical/Electrical/Plumbing/Fire Alarm/Intercom)
- 2nd Grade Pod – Demolition
- Media Center – Demolition
- Build Partition Walls

UPCOMING ACTIVITIES:

- 2nd Grade Pod – Finish Demolition
- 2nd Grade Pod – Frame Walls
- 2nd Grade Pod – Install Duct, Piping, & WSHP
- 2nd Grade Pod – Electrical Wall Rough In
- 2nd Grade Pod – Relocate IDF Room
- Media Center – Finish Demolition
- Media Center – Electrical Floor Rough In

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 1/18/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/18/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/18/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/18/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/18/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 1/18/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$4,672,509.47 (Through 12/31/2018)