

## **HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**

### **WEEKLY PROGRESS UPDATE**

**Week Ending 2/22/19**

#### **This Week's Activities:**

- 2<sup>nd</sup> Grade Pod – Install Storefronts
- 2<sup>nd</sup> Grade Pod – Pull Mini Split Feeds
- Media Center – Install Steel Posts
- Media Center – Core Drilling for Floor Rough In
- Media Center – In Wall Inspection
- Media Center – Hang and Finish Drywall
- 1<sup>st</sup> Floor – Install Grade Beams
- 3<sup>rd</sup> Grade Pod – In Wall Inspection
- 3<sup>rd</sup> Grade Pod – Install Storefronts
- 3<sup>rd</sup> Grade Pod – Hang and Finish Drywall
- 7<sup>th</sup> Grade Pod – Frame Walls
- 7<sup>th</sup> Grade Pod – Install Duct, Piping, and WSHP
- Art/Coding/Tech – Interior Demolition
- West Curtainwalls – Pour Footings
- West Curtainwalls – Frame Kneewalls
- West Curtainwalls – Install Steel Channels

#### **Next Week's Activities:**

- 2<sup>nd</sup> Grade Pod – Install Ceiling Grid in Commons Area
- 2<sup>nd</sup> Grade Pod – Install Lights and Devices
- Media Center – Hang and Finish Drywall
- Media Center – Install Storefronts
- 1<sup>st</sup> Floor – Frame and Pour Shearwalls
- 3<sup>rd</sup> Grade Pod – Install Ceiling Grid in Commons Area
- 3<sup>rd</sup> Grade Pod – Install Lights and Devices
- 3<sup>rd</sup> Floor Corridors – Install Ceiling Grid
- 7<sup>th</sup> Grade Pod – Electrical Wall Rough In
- 7<sup>th</sup> Grade Pod – Insulate Duct and Piping
- Art/Coding/Tech – Interior Demolition
- Art/Coding/Tech – Frame Walls
- Art/Coding/Tech – Install Duct, Piping, and WSHP



## **HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS WEEKLY PROGRESS UPDATE**

**Week Ending 2/22/19**

- 6th Grade Pod – Interior Demolition
- West Curtainwalls – Pour Kneewalls

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS  
WEEKLY PROGRESS UPDATE**

**Week Ending 2/22/19**

**PROGRESS PHOTOS:**



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/22/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/22/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/22/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/22/19





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 2/22/19

**SCHEDULE:**

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

**BUDGET:**

- Construction Budget: \$8,400,000
- Billed to Date: \$4,845,049.47 (Through 1/31/2019)