

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/1/19

This Week's Activities:

- 2nd Grade Pod:
 - Install Ceiling Grid in Commons Area
 - Install Steel Channels (Interior)
- Media Center:
 - Hang and Finish Drywall
 - Install Steel Channels (Interior)
 - Install Storefronts
- 1st Floor:
 - Pour Grade Beam
- 3rd Grade Pod:
 - Install Ceiling Grid in Commons Area
- 7th Grade Pod:
 - Frame Walls
 - Electrical Wall Rough In
 - Duct Seal Inspection
 - Insulate Duct and Piping
- Art/Coding/Tech:
 - Interior Demolition
 - Frame Walls
 - Install Duct, Piping, and WSHP
- 6th Grade Pod:
 - Interior Demolition
 - Frame Walls
- West Curtainwalls
 - Pour Knee Walls
 - Install Steel Channels
 - Demo Openings

Next Week's Activities:

- 2nd Grade Pod:
 - Install Lights and Devices
 - Overhead Inspection

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS

WEEKLY PROGRESS UPDATE

Week Ending 3/1/19

- Install Ceiling Tile
- Paint Walls
- Media Center:
 - Install Drywall Ceiling Framing
 - Paint Walls and Ceiling
- 1st Floor:
 - Frame and Pour Shear Walls
- 3rd Grade Pod:
 - Install Lights and Devices
 - Overhead Inspection
 - Install Ceiling Tile
 - Paint Walls
- 3rd Floor Corridors:
 - Install Ceiling Grid
 - Install Lights and Devices
- 7th Grade Pod:
 - Electrical Wall Rough In
 - In Wall Inspection
 - Hang and Finish Drywall
- Art/Coding/Tech:
 - Frame Walls
 - Install Steel Posts for Storefronts
 - Install Duct, Piping, and WSHP
 - Electrical Wall Rough In
- 6th Grade Pod:
 - Frame Walls
 - Electrical Wall Rough In
 - Install Duct, Piping, and WSHP
- West Curtainwalls:
 - Install Steel Channels
 - Demo Openings

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 3/1/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/1/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/1/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/1/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/1/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 3/1/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$4,845,049.47 (Through 1/31/2019)