

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS

WEEKLY PROGRESS UPDATE

Week Ending 11/30/18

WORK COMPLETED PREVIOUS WEEK (11/19 – 11/23)

- Installed canopy columns
- Poured sidewalk and planters
- Installed flooring in the Kindergarten and 1st Grade Pods
- Painted the Kindergarten and 1st Grade Pods
- Installed flooring in the Office area and 4th Grade Pod
- Installed lights and devices in the 4th Grade Pod
- Removed the Teachers' Lounge flooring
- Framed walls to tie into exterior windows
- Installed curtainwall glazing and glass

CURRENT ACTIVITIES:

- Paint Office area and 4th Grade Pod
- Install wall tile in the Pre-K bathrooms
- Paint the existing lockers
- Final cleaning of the entire 3rd floor
- MEP final inspection
- Punchlist (Friday 11/30)
- Install toilet and sink in Pre-K bathroom
- Install fire extinguisher cabinets
- Paint stairwell three
- Install stair treads for stairwell three
- Wax entire 3rd floor by Sunday (12/2)

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/30/18

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/30/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/30/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 11/30/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 11/30/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/30/18

SCHEDULE:

- Substantial Completion Date: July 31, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$4,002,860.00 (Through 10/31/2018)