

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19

This Week's Activities:

- 2nd Grade Pod:
 - Finish Architectural Tie Ins to the Curtainwalls
- Media Center:
 - Finish Painting Walls
 - Architectural Tie Ins to the Curtainwalls
- 3rd Floor Corridors:
 - Finish Painting Walls
 - Install Remaining Ceiling Tile
- 7th Grade Pod:
 - Paint Walls
 - Install Flooring
 - Finish Architectural Tie Ins to the Curtainwalls
- Art/Coding/Tech:
 - Hang and Finish Drywall
 - Install Storefronts
 - Install Ceiling Grid
- 6th Grade Pod:
 - Paint Walls
- West Curtainwalls:
 - Frame and Pour Footings and Knee Walls (Column Lines 2-5)
 - Install Metal Stud Framing/Sheathing for Curtainwall 3 (Column Lines 2-5)
 - Install Curtainwall Framing
 - Install Curtainwall Glass

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19

Next Week's Activities:

- Media Center:
 - Architectural Tie Ins to the Curtainwalls
- 7th Grade Pod:
 - Architectural Tie Ins to the Curtainwalls
 - Paint Walls
 - Install Flooring
- Art/Coding/Tech:
 - Architectural Tie Ins to the Curtainwalls
 - Paint Open Ceiling
 - Paint Walls
- 6th Grade Pod:
 - Paint Walls
- Stairwell #4:
 - Install Railing
 - Install Lights
 - Install Drywall Ceiling
- West Curtainwalls:
 - Install Curtainwall Framing
 - Install Curtainwall Glass

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE**

Week Ending 4/12/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 4/12/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$6,357,030.53 (Through 3/31/2019)