

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/31/19

This Week's Activities:

- 7th Grade Pod:
 - Overhead Inspection
 - Install Ceiling Tile

- Art/Coding/Tech:
 - Overhead Inspection
 - Install Ceiling Tile
 - Frame Knee Walls
 - Install Flooring

- 2nd Floor Corridors:
 - Overhead Inspection
 - Install Ceiling Tile

- 6th Grade Pod:
 - Overhead Inspection
 - Install Ceiling Tile

- Curtainwalls:
 - Caulk around Curtainwalls
 - Caulk around Metal Wall Panels

- Miscellaneous Activities:
 - MDF Shutdown/Shear Wall Construction
 - Install Epoxy Flooring in Pre-K Bathrooms

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/31/19

Next Week's Activities:

- 2nd Grade Pod:
 - Install New Accent Tile
 - Re-paint Accent Walls

- Media Center:
 - Install Lights
 - Paint Accent Walls

- 6th Grade Pod:
 - Finish Installing Ceiling Tile
 - Re-paint Accent Walls

- 2nd Floor Corridors:
 - Finish Installing Ceiling Tile

- Curtainwalls:
 - Install Coping Caps
 - Install Break Metal Above Narrow Curtainwalls

- Miscellaneous Areas:
 - Remove Remaining Dead Trees
 - Begin Painting Murals
 - Install Interior Signage
 - Shear Wall Construction

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE**

Week Ending 5/31/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/31/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/31/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/31/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 5/31/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$6,975,145.26 (Through 4/30/2019)