

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 7/26/19

**This Week's Activities:**

- Finish Punchlist Items
- Install Doors and Hardware
- Complete Items on the QAQC Log
- TSCx to Inspect Items on the QAQC Log
- Pour Back Areas Where Planters Were Demolished
- Demo, Frame, and Pour Exterior Stairs
- Reconnect Basketball Backstops
- Pressure Wash the Exterior
- Install Expansion Joint Covers
- Repair Elevator Flooring
- Exterior Paint Touch-Ups
- Collect Attic Stock
- Install Remaining Markerboards

**Next Week's Activities:**

- Install Lites in Hollow Metal Doors
- Install Remaining Interior Signage
- Pour Top Layer of Parking Lot
- Stripe Parking Lot
- Exterior Paint Touch-Ups
- Repair Locker Room Flooring

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS  
WEEKLY PROGRESS UPDATE**

Week Ending 7/26/19

**PROGRESS PHOTOS:**



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 7/26/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 7/26/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 7/26/19



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 7/26/19





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 7/26/19

**SCHEDULE:**

- Substantial Completion Date: June 30, 2019
- Schedule Status: Ahead of Schedule (Passed Building Final Inspection on 6/27/19)

**BUDGET:**

- Construction Budget: \$8,400,000
- Billed to Date: \$7,974,446.32 (Through 6/30/2019)