

# JACKSON

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 7/22/2024-7/26/2024*



**Balfour Beatty**

## Current Activities 7/22/2024-7/26/2024

- Complete
  - TPO and Shingle Roof Punch List
  - VCT Complete 2010 Classrooms
  - LVT Complete 2010 Office Spaces
  - Classroom 2010 Waxing VCT
  - Backfill of UG Plumbing at Kitchen
  - Kitchen Concrete Slab
  - Demo of Ceilings in 2020
  - 2020 HVAC Unit and Misc. Structural Steel
- Started/Ongoing
  - 2020 MEP and Light Drops into Hard Ceiling
    - Install of Front Monument LED Sign and Lettering
    - 2011 Owner and Architect Punch
    - Cafeteria Soundscape Ceilings (Cloud Ceiling)
    - Loading Dock and 2020 Concrete
    - Front Entrance Sign Install
    - HVAC Fencing
    - 2011 Lower Corridor VCT Flooring
    - Final Install of Site Work
    - Cafeteria Waxing

## Upcoming Activities 7/29/2024-8/02/2024

- 2020 MEP and Light Drops into Hard Ceiling
- Install of Front Monument LED Sign and Lettering
- 2011 Owner and Architect Punch
- Cafeteria Soundscape Ceilings (Cloud Ceiling)



Front Entrance Monument Sign



Loading Dock Prep/Pour

# Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$14,833,447.62
- Progress Billed to Date: \$12,179,840.03
- Budget Status: Within GMP

