

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 8/05/2024-8/09/2024



Balfour Beatty

Current Activities 8/05/2024-8/09/2024

- **Complete**
 - TPO and Shingle Roof Punch List
 - VCT Complete 2010 Classrooms
 - LVT Complete 2010 Office Spaces
 - Classroom 2010 Waxing VCT
 - Backfill of UG Plumbing at Kitchen
 - Kitchen Concrete Slab
 - Demo of Ceilings in 2020
 - 2020 HVAC Unit and Misc. Structural Steel
 - 2011 Owner and Architect Punch
 - Cafeteria Soundscape Ceilings (Cloud Ceiling)
 - Install of Front Monument LED Sign and Lettering
 - HVAC Fencing 2010 and 2011
- **Started/Ongoing**
 - 2020 MEP and Light Drops into Hard Ceiling
 - 2020 Low Voltage/Electrical Work
 - Loading Dock Concrete
 - Kitchen Epoxy Flooring
 - Kitchen Area Bathrooms

Upcoming Activities 8/12/2024-8/16/2024

- 2020 MEP and Light Drops into Hard Ceiling
- MEP Inspections Kitchen Area
- Kitchen UDS Install
- Kitchen Doors and Hardware Install



Loading Dock Prep for Final Pour



Kitchen Epoxy Flooring

Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$14,833,447.62
- Progress Billed to Date: \$12,179,840.03
- Budget Status: Within GMP

