

JACKSON

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 09/18/2023-09/22/2023



Balfour Beatty

Current Activities 09/18/2023-09/22/2023

- Complete
 -
- Started/Ongoing
 - BBC Demo of VCT and Ceiling Tiles upper level
 - BBC pending LV Drawings
 - BBC pending complete drawing set for clarity on scope and discrepancies in demo notes



**Demolition ongoing
Door Protection In Place**



Upcoming Activities 9/25/23-9/29/23

- Demolition
- Electrical safe-off



Balfour Beatty

Progress Photos



Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$12,330,741.00
- Progress Billed to Date: \$644,593.51
- Budget Status: Within GMP



Balfour Beatty