

CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY
(Program Primarily Funded by SPLOST)

July 1, 2016

A. Projects Under Design/ Construction/Renovation

<u>Project Name</u>	<u>Construction Type</u>	<u>Anticipated Completion</u>
Boyd	Renovation	12/1/2016
Brandon Primary	Addition	7/30/2016
Brown	Addition	12/1/2016
Kimberly	Renovation	12/1/2016
King, M. L.	Renovation/Addition	7/30/2016
Long	Addition	12/1/2016
Young	Addition	12/1/2016

B. Facility Planning Projects

<u>Project Name</u>	<u>Scope/Status</u>	<u>Anticipated Duration</u>
Beecher	Programming/Planning Stage	To be determined
Gideons	Programming/Planning Stage	To be determined
Woodson Park (formerly Grove Park	Programming/Planning Stage	To be determined
Fain	Programming/Planning Stage	To be determined

C. Projects Completed (May 1998 - To Date)

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Adamsville	Renovation/Addition	Summer 2001
Beecher Hills	Renovated	Fall 1999
Benteen	Renovated	Winter 2000
Benteen (Phase II)	Renovation/Addition	Summer 2005
BEST Academy (Phase II, III and IV)	New	Winter 2009
BEST Academy (Phase I)	New	Summer 2009
Bethune	Reconstruction	Fall 1999
Blalock	Renovated	Summer 2002

- Note:
1. Construction Type
"Phased" - Students and staff remain at facility during construction.
"Relocated" - Students and staff are placed at an alternate site during construction.
"New" - Construction of new or additional space.
 2. * Funded with other Capital funds other than SPLOST

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Bolton Academy (Formerly Pitts/Mitchell)	New	Summer 2003
Blalock	Renovated	Summer 2002
Bolton Academy (Formerly Pitts/Mitchell)	New	Summer 2003
Brandon Primary*	Renovation/Addition	Winter 2009
Brandon (Phase I)	Addition	Spring 2005
Brandon (Phase II)	Parking Lot	Summer 2005
Brandon Primary (Phase I)	Renovation/Addition	Summer 2009
Brown (Renovation and Gym)	Renovated	Winter 2001
Bunche	Renovation/Addition	Summer 2015
Bunche (HVAC)	Renovated	Fall 2006
Bunche (Renovation)	Renovated	Summer 2001
Burgess-Peterson Academy	New	Summer 2004
CS King Academy Phase II)	New	Winter 2009
CS King Academy (Phase I)	New	Summer 2009
Capitol View	Phased	Summer 2004
Carver	New	Summer 2005
Centennial Place	New	Fall 1998
Coan	Renovation	Winter 2003
Connally (Renovation and Addition)	Renovation	Winter 2000
Continental Colony	Renovation	Summer 2011
Cook	New	Winter 2000
Crim (Phase I, II, III, IV)	Renovations	Summer 2008
Deerwood Academy (Formerly Southwest)	New	Summer 2004
Dobbs (Lakewood/Dobbs)	New	Summer 2003
Douglass (Phase I)	New	Winter 2004
Douglass (Phase II)	Renovation	Fall 2004
Dunbar*	Renovation/Addition	Winter 2009
Fain (Phase I)	Renovation	Summer 2009
Fickett	Renovation	Summer 2009
Finch (Formerly Arkwright/Ragsdale)	New	Winter 2005
Garden Hills (Phase I)	Renovated	Spring 2003
Garden Hills (Phase II)	Addition	Summer 2005
Gideons	Renovation	Summer 2000
Grady	Renovation	Summer 2004
Grady Stadium	Renovation	Summer 2010
Grove Park (Addition)	Renovation/Addition	Winter 2000
Guice	Renovated	Fall 1998
Harper/Archer (Conversion from HS to MS)	Renovated	Winter 2002
Heritage Academy (formerly Minnie Howell)	New	Summer 2002
Herndon	New	Winter 2002
Hill	Addition	Summer 2000
Hope	New	Fall 2002
Humphries	Renovated	Fall 1998
Hutchinson	Addition	Summer 2001
Inman (Auditorium)	Renovation	Spring 2005
Inman (Phase I, II & III)	Renovation/Addition	Summer 2004
Jackson	Renovation/Addition	Spring 2005
Jackson Primary*	Addition	Winter 2009
Kennedy	Renovation/Addition	Fall 2004
Kimberly	Phased	Fall 1999
King, M. L.	Renovation	Summer 2003
Lakewood Stadium	New	Fall 2012
Long	Renovation/Addition	Winter 2006

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
M. A. Jones	New	Winter 2005
Mary Lin	Addition/Renovation	Summer 2015
Maynard Jackson	Renovation	Winter 2013
Mays	Renovation	Fall 2011
Mays	Renovation	Summer 2003
Mays	Renovation	Winter 2007
Morningside (Multi-Purpose)	New	Summer 2001
Morningside (Phase II)	Renovation/Addition	Summer 2006
Miles	New	Summer 2003
New North Atlanta	New	Winter 2013
New North Atlanta*	Renovation/New	Summer 2013
North Atlanta (Phase I, II & III)	Renovation	Summer 2011
Oglethorpe	Renovation/Addition	Fall 1999
Parkside (Slaton/West/Guice)	New	Summer 2001
Parks	Renovation	Summer 2004
Peyton Forest (SPLOST I)	Phased	Fall 1999
Peyton Forest (Phase II thru IV)	Phased	Summer 2011
Price	New	Summer 2002
Rivers	New	Fall 2014
Rivers	Phased	Fall 1999
Scott (Addition/Renovation)	Renovation/Addition	Summer 2002
Slater (Slaton/Campbell/Lakewood)	Renovation/Addition	Summer 2002
Smith Intermediate	Addition	Fall 2010
Smith Intermediate	New	Winter 2009
Smith (Addition/Renovation)	Addition	Summer 2000
Smith (Cafeteria/Kitchen)	Renovated	Spring 2004
South Atlanta	Renovation	Summer 2008
Springdale Park	Addition	Summer 2014
Springdale Park (Parking Lot)	New	Summer 2011
Springdale Park	New	Summer 2009
Stanton, D.H.	Phased	Winter 2000
Stanton, F.L.	Renovation	Winter 2000
Sylvan	New	Summer 2015
Sutton	Renovation/Addition	Summer 2006
Therrell	New/Renovation	Summer 2011
Therrell	Renovation	Summer 2004
Thomasville Heights	Renovation	Winter 2001
Toomer	Renovation/Addition	Fall 1998
Towns (Addition and Renovation)	Renovation/Addition	Summer 2000
Turner	Renovation	Winter 1999
Usher (Conversion from MS to ES)	Reconstruction	Summer 2003
Venetian Hills (Addition)	Phased	Winter 2000
Waters	Phased	Fall 1999
Washington	Renovation/Addition	Winter 2005
West Manor	Renovation	Summer 2000
White	Renovation	Fall 1999
Woodson	Phased	Fall 1998
Woodson	Addition	Summer 2004
Young	Renovation/Addition	Winter 2009

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Boyd	<p>Wall priming in the classrooms, ceiling grid, light fixtures, plumbing, sprinkler rough-in, HVAC duct/units, and window installation continue on the upper level. Wall finishing, door frames, MEP, sprinkler rough-in are progressing on the lower level. The main entrance and bus canopy footings are complete and foundation walls are underway. Brickwork at the elevator shaft wall and courtyard retaining wall are nearing completion. Installation of the electrical switchgear has commenced. The mechanical room walls and roof joist are in place. Roof drain installation and selective roof demo are ongoing.</p>	7/15/15(A) - 12/1/16	<p>Architect - J. W. Robinson CM - Winter Construction Budget = \$11,000,000 (SPLOST IV)</p>
Brandon Primary	<p>Complete installation of glass and metal panels in the exterior of the new building. Complete installation of plumbing fixtures and ceramic tile in the new restrooms. Complete installation of ceiling grids in the new classrooms. Complete installation of floor finish and casework. Project is substantially complete. Complete set up of new playground equipment adjacent to the existing soccer field</p>	6/1/15(A) - 7/30/16	<p>Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 (SPLOST IV)</p>

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Brown	Mechanical units and plumbing fixtures are complete in the renovated areas of the existing building. Painting of new walls and partitions in the renovated spaces is complete. Continue furniture delivery and set-up in the existing main building. Continue finishing work in the new building addition – installation of plumbing fixtures, lighting, floor material. Complete delivery and installation of kitchen equipment in the new building. Continue asphalt paving in the athletic track and loop road. The school will be relocated home this summer. The renovation work in the basement of the gym has been released and is scheduled to be complete by Dec. 2016.	7/1/15(A) - 12/1/16	Architect - Cooper Carry CM - J. E. Dunn Construction Budget - \$22,200,000 (SPLOST IV)
Woodson Park (formerly Grove Park)	Reviewing proposals from Architects. Woodson to consolidate with Grove Park Summer 2016.	TBD - TBD	Architect - TBD CM - TBD Budget - \$18,500,000 (SPLOST IV)
Kimberly	HVAC, electrical and plumbing demo are complete. Duct and refrigerant lines, HVAC units, electrical, plumbing rough-in, wall preparation, and data cabling are progressing in classrooms. Underground plumbing is complete at the lower level classrooms and office areas. Wall framing is also progressing on the lower level. Elevator shaft walls have been poured through the first floor. The mechanical room floor slab is in place. Clearing/grading for the fire access land and bus loop is ongoing.	7/15/15(A) - 7/15/16	Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
King, M. L.	<p>Onsite tree and ground cover planting ongoing. Canopy sidewalks and foundations along with pool entrance are being form and poured. Track and field perimeter drain and curb are substantially complete. Georgia Power has been scheduled to install light poles at parking lot. Field grading and site work continues in front of landscaping. Finishes are ongoing in area 2A and 3A. Final window installation and painting on the exterior continues. MEP rough-ins along with framing hanging sheetrock ongoing in Administration area. Painting at theater and cafeteria ongoing, installing light fixtures over common areas. Ceramic tile floor and wall finishes continue throughout at toilets areas. VCT flooring ongoing in corridors. Installing fire sprinkler and trimming out plumbing and electrical.</p>	1/30/15(A) - 7/30/16	<p>Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 (SPLOST IV)</p>

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Long	<p>New Auditorium: Exterior brick/cast stone veneer complete. Drywall (paint) ceiling and stage walls near completion. Hanging drywall is near completion.</p> <p>Classroom Addition: MEP trades working on interior building out is complete. Installation of low voltage wiring to continue. Interior painting to continue. HVAC equipment startup is complete. Installation of plumbing fixtures is near completion.</p> <p>New Administration: Overhead MEP rough-in to continue. Storefront installation near completion.</p> <p>New Counselor Suite Renovation: Overhead MEP rough-in, new underground sanitary and interior drywall framing work to continue.</p> <p>Sports Field: Sod installation is complete. Phase work will continue during the Fall.</p>	7/1/15(A) - 12/1/16	Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Young	Classroom Addition: MEP trades working on interior build out is complete. Installation of low voltage wiring to continue. Interior drywall installation complete, interior finishes near completion. HVAC equipment startup is complete. Installation of plumbing fixtures is complete. Installing hardwood floors in dance room. Install light fixtures, devices, racks, speakers and call buttons to continue. Ceiling grid, cut in ceiling tile borders is complete. Elevator installation is near completion. Gymnasium roof replacement work is near completion. Phase work will continue during the Fall.	7/1/15(A) - 12/1/16	Architect - Perkins+Will CM - H. J. Russell & Company Budget - \$10,800,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Adamsville	Project is closed-out. Warranty has expired.	7/1/00(A) - 7/31/01(A)	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 (SPLOST I)
Beecher Hills	Project is closed-out. Warranty has expired.	8/19/98(A) - 10/18/99(A)	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I)
Benteen	Phase I - Project is complete. Phase II - Project is complete. Warranty has expired.	7/16/98(A) -3/6/00(A) 4/15/04(A) - 6/30/05(A)	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II)
BEST Academy	Phase I-Middle School Bldg.: Project is closed-out. Phase all and Phase III-Media Center and Practice Gym: Project is closed-out. Phase live-High School Bldg., Main Gymnasium, Auditorium: Project is closed-out. Site Work: Project is closed-out. Warranty has expired.	Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A)	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III)
Bethune	Project is closed-out. Warranty has expired.	5/6/98(A) - 6/10/99(A)	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I)
Blalock	Project is closed-out. Warranty has expired.	4/2/01(A) - 8/15/02(A)	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bolton Academy	Project is closed-out. Warranty has expired.	7/8/02(A) - 7/30/03(A)	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II)
Brandon Primary*	Phase I - Project is closed-out. Phase II - Project is closed-out. Warranty has expired.	Phase I 10/14/08(A) - 8/3/09(A) Phase II 4/1/09(A) - 12/7/09(A)	Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$12,971,200 (SPLOST III)
Brandon	Phase I Addition: - Project is close-out. Warranty has expires. Phase II Parking Lot: - Project is close-out. Warranty has expires.	6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A)	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I)
Brown	Project is closed-out. Warranty has expired.	9/28/98(A) - 1/6/01(A)	Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 (SPLOST I)
Bunche	The CM is currently addressing several warranty related issues based on the one year inspection. Will continue to monitor the progress until all outstanding items have been resolved.	11/18/13(A) - 7/1/15(A)	Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 (SPLOST IV)
Bunche	Project is closed-out. Warranty has expired. HVAC renovation.	6/18/01(A) - 10/12/01(A) 5/26/06(A) - 10/31/06(A)	Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Burgess-Peterson Academy	Project is closed-out. Warranty has expired.	8/19/03(A) - 7/16/04(A)	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II)
Capitol View	School closed at the end of this school year.	N/A	Architect - N/A CM - N/A Budget - \$0.00 (SPLOST IV)
Carver	Project is closed-out. Warranty has expired.	6/1/03(A) - 8/12/05(A)	Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 (SPLOST II)
Centennial Place	Project is closed-out. Warranty has expired.	2/24/97(A) - 8/24/98(A)	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 (SPLOST I)
Continental Colony	Project is closed-out. Warranty has expired.	7/1/10(A) - 7/1/11(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III)
C.S. King Academy	Phase I Middle/High Classroom: Project is closed-out. Phase II Assembly Building: Project is closed-out. Site Work: Project is closed-out. Sports Lighting: Project is closed-out. Track: Project is complete. Warranty has expired.	Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A)	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Coan	Project is closed-out. Warranty has expired.	12/20/01(A) - 2/17/03(A)	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II)
Connally	Project is closed-out. Warranty has expired.	1/19/99(A) - 1/18/00(A)	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I)
Cook	Project is closed-out. Warranty has expired.	9/28/98(A) - 12/17/99(A)	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 (SPLOST I)
Crim (Phase I)	Project is closed-out. Warranty has expired.	5/23/05(A) - 9/15/05(A)	Architect = N/A DOC = BRWJ Budget = Included Below
Crim (Phase II)	Project is closed-out. Warranty has expired.	7/15/05(A) - 8/31/06(A)	Architect = N/A DOC = BRWJ Budget = Included Below
Crim (Phase III)	HVAC Installation - Project is closed-out. Warranty has expired.	5/30/06(A) - 12/15/07(A)	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below
Crim (Phase IV)	Replace Gymnasium Light Fixtures - Project is closed-out. Warranty has expired.	4/1/08(A) - 4/15/08(A)	Architect = N/A CM = BRWJ Budget = \$13,697,500 (SPLOST II & III)
Deerwood Academy	Project is closed-out. Warranty has expired.	12/30/02(A) - 7/29/04(A)	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Dobbs	Project is closed-out. Warranty has expired.	7/8/02(A) - 7/15/03(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 (SPLOST II)
Douglass	Phase I - Addition: Project is closed-out. Warranty has expired.	6/14/02(A) - 12/30/03(A)	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II)
Douglass	Phase II - Renovation: Project is closed-out. Warranty has expired.	7/28/03(A) - 11/3/04(A)	Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 (SPLOST II)
Dunbar	1st and 2nd Floors: Project is complete. Warranty has expired. ELRC Floor: Project is closed-out. Warranty has expired.	12/1/08(A) - 12/31/09(A)	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III)
Fain	Phase I - HVAC renovation complete. Warranty has expired.	5/21/09(A) - 8/1/09(A)	Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III)
Fickett	Project is closed-out. Warranty has expired.	5/22/09(A) - 9/1/10(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III)
Finch	Project is closed-out. Warranty has expired.	10/1/03(A) - 1/3/05(A)	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Garden Hills	Phase I - Renovation/Addition: Project is closed-out. Phase II - Multi-Purpose Addition: Project is closed-out. Warranty has expired.	7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A)	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III)
Gideons	Project is closed-out. Warranty has expired.	6/28/99(A) - 7/31/00(A)	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I)
Grady	Project is closed-out. Warranty has expired.	5/27/03(A) - 8/9/04(A)	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II)
Grady (Fields @ Crim HS)	Project is closed-out. Warranty has expired.	5/20/06(A) - 12/22/06(A)	Architect - Athletic Design, Inc. CM – Athletic Design, Inc. Budget \$808,222 (SPLOST II)
Grady Stadium	JROTC/Athletics: Project is closed-out. East/West Stands: Project is closed-out. Warranty has expired.	7/20/09(A) - 7/15/10(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III)
Grove Park	Project is closed-out. Warranty has expired.	11/1/99(A) - 11/11/00(A)	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I)
Guice	Project is closed-out. Warranty has expired.	9/29/97(A) - 5/12/98(A)	Architect - Chambless Architects CM - Beers/Moody, jr. Budget = \$2,583,315 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Harper/Archer	Project is closed-out. Warranty has expired.	5/28/02(A) - 12/31/02(A)	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jv Budget = \$14,164,706 (SPLOST II)
Heritage Academy	Project is closed-out. Warranty has expired.	6/1/01(A) - 7/22/02(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv. Budget = \$10,884,000 (SPLOST I)
Herndon	Project is closed-out. Warranty has expired.	8/30/01(A) - 12/30/02(A)	Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 (SPLOST I)
Hill	Project is closed-out. Warranty has expired.	11/14/99(A) - 7/19/00(A)	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jv. Budget = \$697,800 (SPLOST I)
Hope	Project is closed-out. Warranty has expired.	2/15/01(A) - 10/31/02(A)	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jv Budget = \$10,962,000 (SPLOST I)
Humphries	Project is closed-out. Warranty has expired.	8/6/97(A) - 7/23/98(A)	Architect - NDR/KPM CM -Beers/Moody, jv. Budget = \$5,312,049 (SPLOST I)
Hutchinson	Project is closed-out. Warranty has expired.	3/5/01(A) - 9/12/02(A)	Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jv Budget = \$2,623,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Inman	Project is closed-out. Warranty has expired.	7/1/03(A) - 5/6/05(A)	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II)
Jackson	Project is closed-out. Warranty has expired.	5/10/04(A) - 4/15/05(A)	Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 (SPLOST II)
Jackson Primary	Project is closed-out. Warranty has expired.	2/1/09(A) - 12/11/09(A)	Architect - Richard, Wittschiede & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III)
Jones M. A.	Project is closed-out. Warranty has expired.	7/15/03(A) - 12/3/04(A)	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II)
Kennedy	Project is closed-out. Warranty has expired. School closed June 30, 2014.	7/1/03(A) - 11/17/04(A)	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II)
Kimberly	Project is closed-out. Warranty has expired.	8/3/98(A) - 8/15/99(A)	Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 (SPLOST I)
King	Project is closed-out. Warranty has expired.	11/5/01(A) - 7/31/03(A)	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Lakewood Stadium	Project is complete. Warranty has expired.	12/1/10(A) - 12/1/11(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III)
Long	Project is closed-out. Warranty has expired.	6/15/05(A) - 12/15/06(A)	Architect - Perkins + Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II)
Mary Lin	The project is substantially complete and the CM is in the process of completing remaining punch list items.	11/18/13(A) - 8/4/15(A)	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 (SPLOST IV)
Maynard Jackson	Phase I Renovation - Project is complete. Warranty has expired. New Gymnasium - Project is complete. Warranty has expired.	Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A)	Architect - Perkins + Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III)
Mays	Project is closed-out. Warranty has expired.	7/1/10(A) - 12/1/11(A)	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III)
Miles	Project is closed-out. Warranty has expired.	6/26/02(A) - 7/25/03(A)	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II)
Morningside	Project is closed-out. Warranty has expired. (Gymnasium)	1/5/00(A) - 6/8/01(A)	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Morningside (Phase II)	Selective Renovations - Project is closed-out. Warranty has expired.	5/1/06(A) - 8/12/06(A)	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II)
North Atlanta (New)	Project is closed-out. Warranty has expired.	Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A)	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III)
North Atlanta	Phase I - Project is closed-out. Warranty has expired. Phase II - Project is closed-out. Warranty has expired. Phase III - Project is closed-out. Warranty has expired.	Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1/11(A)	Architect - Richard, Wittschiebe & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III)
Oglethorpe	Project is closed-out. Warranty has expired.	7/27/98(A) - 2/29/00(A)	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I)
Parkside	Project is closed-out. Warranty has expired.	5/1/00(A) - 8/11/01(A)	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I)
Parks	School is now closed (2013). Facility will be temporary site for Sylvan MS for 2013-2015.	6/1/04(A) - 8/30/04(A)	Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Peyton Forest (SPLOST I)	Project is closed-out. Warranty has expired.	9/21/98(A) - 8/24/99(A)	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I)
Peyton Forest (SPLOST III)	Phase I Selective: Project is closed-out. Phase II - Project is closed-out. Phase III Electrical Upgrade - Project is closed-out. Phase IV Kitchen and Restroom Renovation - Project is closed-out. Warranty has expired.	5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A)	Architect - N/A CM - KBR Budget = \$7,386,380 (SPLOST II)
Price	Project is closed-out. Warranty has expired.	6/15/00(A) - 6/3/02(A)	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I)
Rivers	Work regarding additional parking spaces in the lower ball field is complete including new asphalt topping on the track. Striping is on hold due to issues currently being resolved between the school and a concerned neighbor between the school and a concerned neighbor.	10/1/13(A) - 12/15/14(A)	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 (SPLOST IV)
Rivers	Project is closed-out. Warranty has expired.	12/15/98(A) - 8/23/99(A)	Architect - Allain & Associates CM - Flagler/Ray, jv. Budget = \$2,928,797 (SPLOST I)
Scott (Phase I)	Project is closed-out. Warranty has expired.	10/1/98(A) - 8/14/00(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Scott (Kitchen)	Project is closed-out. Warranty has expired.	10/1/98(A) - 2/13/01(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Scott (Phase II)	Project is closed-out. Warranty has expired. (Addition)	2/28/01(A) - 8/9/02(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Slater	Project is closed-out. Warranty has expired.	1/29/02(A) - 12/31/02(A)	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 (SPLOST I)
Smith	Phase I-Cafeteria/Kitchen: Project is closed-out. Phase II-Site Drainage: Project is closed-out. Warranty has expired.	7/9/03(A) - 4/1/04(A)	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II)
Smith Intermediate	Phase I - Project is closed-out. Phase II - 8 Classroom Addition: Project is closed-out. Warranty has expired.	12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A)	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III)
Springdale Park	Project is closed-out. Warranty has expired.	10/1/13(A) - 8/1/14(A)	Architect - Perkins + Will CM - Barton Malow Budget = \$10,500,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Springdale Park	<p>Phase I Classroom/Rutland House: Project is closed-out.</p> <p>Phase II Hirsh House: Project is closed-out.</p> <p>Phase III Gym Renovation: Project is closed-out.</p> <p>Phase IV- Parking Lot: Project is closed-out. Warranty has expired.</p>	<p>Phase I 7/10/08(A) - 8/1/09(A)</p> <p>Phase II 7/20/09(A) - 11/23/09(A)</p> <p>Phase III 12/14/09(A) - 11/1/10(A)</p> <p>Phase IV 3/1/11(A) - 8/8/11(A)</p>	<p>Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III)</p>
South Atlanta	Project is closed-out. Warranty has expired.	11/6/06(A) - 7/1/08(A)	<p>Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II)</p>
D.H. Stanton	Project is closed-out. Warranty has expired.	11/19/99(A) - 12/30/00(A)	<p>Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I)</p>
F. L. Stanton	Project is closed-out. Warranty has expired.	8/12/98(A) - 12/17/99(A)	<p>Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jr. Budget = \$7,060,197 (SPLOST I)</p>
Sutton	Project is closed-out. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013.	6/5/05(A) - 7/21/06(A)	<p>Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II)</p>
Sylvan Hills	The project is substantially complete and the CM is in the process of completing the remaining punch list items. Striping of the new track is complete.	11/18/13(A) - 7/31/15(A)	<p>Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 (SPLOST IV)</p>

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Therrell	Project is complete. Warranty has expired.	1/4/10(A) - 8/7/11(A)	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III)
Thomasville Heights	Project is closed-out. Warranty has expired.	2/25/00(A) - 1/31/01(A)	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I)
Toomer	Project is closed-out. Warranty has expired.	9/16/1997(A) - 8/10/98(A)	Architect - Chambless Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I)
Towns	Project is closed-out. Warranty has expired.	3/31/99(A) - 7/15/00(A)	Architect - Richard+Wittschiede CM - Hairston Construction Budget = \$8,414,818 (SPLOST I)
Turner	Project is closed-out. Warranty has expired.	10/28/97(A) - 12/30/98(A)	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I)
Usher/Collier Heights	Project is closed out. Warranty has expired.	1/2/03(A) - 7/16/03(A)	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II)
Venetian Hills	Project is closed-out. Warranty has expired.	1/27/00(A) - 12/21/00(A)	Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

July 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Washington	Project is closed-out. Warranty has expired.	12/15/04(A) - 12/14/05(A)	Architect - Epstein & Associates CM -Turner Construction Budget = \$29,194,568 (SPLOST II)
Waters	Project is closed-out. Warranty has expired.	7/7/98(A) - 11/1/99(A)	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I)
White	Project is closed-out. Warranty has expired.	7/28/98(A) - 6/15/00(A)	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jv Budget= \$6,274,890 (SPLOST I)
West Manor	Project is closed-out. Warranty has expired.	7/19/99(A) - 8/11/00(A)	Architect - Williams, Russell, Johnson CM - Flagler/Ray, jv. Budget = \$3,869,098 (SPLOST I)
Woodson	Phase I Project is closed out. Phase II Project is closed out. Warranty has expired.	6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A)	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II)
Young	Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is closed-out. Performing Arts: Project is closed-out. Athletic Field: Project is closed-out. Warranty has expired.	11/13/08(A) - 12/31/09(A)	Architect - Perkins + Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III)