

**CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY**  
**(Program Primarily Funded by SPLOST)**

**March 3, 2014**

**A. Projects Completed (May 1998 - To Date)**

| <u>Project Name</u>                      | <u>Construction Type</u> | <u>Date of Completion</u> |
|--|--------------------------|---------------------------|
| Adamsville                               | Renovation/Addition      | Summer 2001               |
| Beecher Hills                            | Renovated                | Fall 1999                 |
| Benteen                                  | Renovated                | Winter 2000               |
| Benteen (Phase II)                       | Renovation/Addition      | Summer 2005               |
| BEST Academy (Phase II, III and IV)      | New                      | Winter 2009               |
| BEST Academy (Phase I)                   | New                      | Summer 2009               |
| Bethune                                  | Reconstruction           | Fall 1999                 |
| Blalock                                  | Renovated                | Summer 2002               |
| Bolton Academy (Formerly Pitts/Mitchell) | New                      | Summer 2003               |
| Brandon Primary*                         | Renovation/Addition      | Winter 2009               |
| Brandon (Phase I)                        | Addition                 | Spring 2005               |
| Brandon (Phase II)                       | Parking Lot              | Summer 2005               |
| Brandon Primary (Phase I)                | Renovation/Addition      | Summer 2009               |
| Brown (Renovation and Gym)               | Renovated                | Winter 2001               |
| Bunche (Renovation)                      | Renovated                | Summer 2001               |
| Bunche (HVAC)                            | Renovated                | Fall 2006                 |
| Burgess-Peterson Academy                 | New                      | Summer 2004               |
| CS King Academy Phase II)                | New                      | Winter 2009               |
| CS King Academy (Phase I)                | New                      | Summer 2009               |
| Capitol View                             | Phased                   | Summer 2004               |
| Carver                                   | New                      | Summer 2005               |
| Centennial Place                         | New                      | Fall 1998                 |
| Coan                                     | Renovation               | Winter 2003               |
| Connally (Renovation and Addition)       | Renovation               | Winter 2000               |
| Continental Colony                       | Renovation               | Summer 2011               |
| Cook                                     | New                      | Winter 2000               |
| Crim (Phase I, II, III, IV)              | Renovations              | Summer 2008               |
| Deerwood Academy (Formerly Southwest)    | New                      | Summer 2004               |
| Dobbs (Lakewood/Dobbs)                   | New                      | Summer 2003               |
| Douglass (Phase I)                       | New                      | Winter 2004               |
| Douglass (Phase II)                      | Renovation               | Fall 2004                 |
| Dunbar*                                  | Renovation/Addition      | Winter 2009               |
| Fain (Phase I)                           | Renovation               | Summer 2009               |
| Fickett                                  | Renovation               | Summer 2009               |
| Finch (Formerly Arkwright/Ragsdale)      | New                      | Winter 2005               |
| Garden Hills (Phase I)                   | Renovated                | Spring 2003               |

- Note:
1. Construction Type
    - "Phased" - Students and staff remain at facility during construction.
    - "Relocated" - Students and staff are placed at an alternate site during construction.
    - "New" - Construction of new or additional space.
  2. \* Funded with other Capital funds other than SPLOST

A. **Projects Completed (May 1998 - To Date) (Continued)**

| <u>Project Name</u>                       | <u>Construction Type</u> | <u>Date of Completion</u> |
|---|--------------------------|---------------------------|
| Garden Hills (Phase II)                   | Addition                 | Summer 2005               |
| Gideons                                   | Renovation               | Summer 2000               |
| Grady                                     | Renovation               | Summer 2004               |
| Grady Stadium                             | Renovation               | Summer 2010               |
| Grove Park (Addition)                     | Renovation/Addition      | Winter 2000               |
| Guice                                     | Renovated                | Fall 1998                 |
| Harper/Archer (Conversion from HS to MS)  | Renovated                | Winter 2002               |
| Heritage Academy (formerly Minnie Howell) | New                      | Summer 2002               |
| Herndon                                   | New                      | Winter 2002               |
| Hill                                      | Addition                 | Summer 2000               |
| Hope                                      | New                      | Fall 2002                 |
| Humphries                                 | Renovated                | Fall 1998                 |
| Hutchinson                                | Addition                 | Summer 2001               |
| Inman (Auditorium)                        | Renovation               | Spring 2005               |
| Inman (Phase I, II & III)                 | Renovation/Addition      | Summer 2004               |
| Jackson                                   | Renovation/Addition      | Spring 2005               |
| Jackson Primary*                          | Addition                 | Winter 2009               |
| Kennedy                                   | Renovation/Addition      | Fall 2004                 |
| Kimberly                                  | Phased                   | Fall 1999                 |
| King                                      | Renovation               | Summer 2003               |
| Lakewood Stadium                          | New                      | Fall 2012                 |
| Long                                      | Renovation/Addition      | Winter 2006               |
| M. A. Jones                               | New                      | Winter 2005               |
| Maynard Jackson                           | Renovation               | Winter 2013               |
| Mays                                      | Renovation               | Fall 2011                 |
| Mays                                      | Renovation               | Summer 2003               |
| Mays                                      | Renovation               | Winter 2007               |
| Morningside (Multi-Purpose)               | New                      | Summer 2001               |
| Morningside (Phase II)                    | Renovation/Addition      | Summer 2006               |
| Miles                                     | New                      | Summer 2003               |
| New North Atlanta                         | New                      | Winter 2013               |
| New North Atlanta*                        | Renovation/New           | Summer 2013               |
| North Atlanta (Phase I, II & III)         | Renovation               | Summer 2011               |
| Oglethorpe                                | Renovation/Addition      | Fall 1999                 |
| Parkside (Slaton/West/Guice)              | New                      | Summer 2001               |
| Parks                                     | Renovation               | Summer 2004               |
| Peyton Forest (SPLOST I)                  | Phased                   | Fall 1999                 |
| Peyton Forest (Phase II thru IV)          | Phased                   | Summer 2011               |
| Price                                     | New                      | Summer 2002               |
| Rivers                                    | Phased                   | Fall 1999                 |
| Scott (Addition/Renovation)               | Renovation/Addition      | Summer 2002               |
| Slater (Slaton/Campbell/Lakewood)         | Renovation/Addition      | Summer 2002               |
| Smith Intermediate                        | Addition                 | Fall 2010                 |
| Smith Intermediate                        | New                      | Winter 2009               |
| Smith (Addition/Renovation)               | Addition                 | Summer 2000               |
| Smith (Cafeteria/Kitchen)                 | Renovated                | Spring 2004               |
| South Atlanta                             | Renovation               | Summer 2008               |
| Springdale Park (Parking Lot Phase V)     | New                      | Summer 2011               |
| Springdale Park                           | New                      | Summer 2009               |
| Stanton, D.H.                             | Phased                   | Winter 2000               |
| Stanton, F.L.                             | Renovation               | Winter 2000               |
| Sutton                                    | Renovation/Addition      | Summer 2006               |

**A. Projects Completed (May 1998 - To Date) (Continued)**

| <u>Project Name</u>              | <u>Construction Type</u> | <u>Date of Completion</u> |
|----------------------------------|--------------------------|---------------------------|
| Therrell                         | New/Renovation           | Summer 2011               |
| Therrell                         | Renovation               | Summer 2004               |
| Thomasville Heights              | Renovation               | Winter 2001               |
| Toomer                           | Renovation/Addition      | Fall 1998                 |
| Towns (Addition and Renovation)  | Renovation/Addition      | Summer 2000               |
| Turner                           | Renovation               | Winter 1999               |
| Usher (Conversion from MS to ES) | Reconstruction           | Summer 2003               |
| Venetian Hills (Addition)        | Phased                   | Winter 2000               |
| Waters                           | Phased                   | Fall 1999                 |
| Washington                       | Renovation/Addition      | Winter 2005               |
| West Manor                       | Renovation               | Summer 2000               |
| White                            | Renovation               | Fall 1999                 |
| Woodson                          | Phased                   | Fall 1998                 |
| Woodson                          | Addition                 | Summer 2004               |
| Young                            | Renovation/Addition      | Winter 2009               |

**B. Projects Under Design/ Construction/Renovation**

| <u>Project Name</u> | <u>Construction Type</u> | <u>Anticipated Completion</u> |
|---------------------|--------------------------|-------------------------------|
| Boyd                | Renovation               | TBD                           |
| Brandon Primary     | Addition                 | TBD                           |
| Brown               | Addition                 | TBD                           |
| Bunche              | Renovation/Addition      | 7/1/2015                      |
| Inman               | Addition                 | TBD                           |
| Kimberly            | Renovation               | TBD                           |
| Long                | Addition                 | TBD                           |
| Mary Lin            | Addition/Renovation      | 7/1/2015                      |
| Rivers              | New                      | 12/1/2014                     |
| Springdale Park     | Renovation/Addition      | 12/1/2014                     |
| Sylvan              | New                      | 7/1/2015                      |
| Young               | Addition                 | TBD                           |

**C Facility Planning Projects**

| <u>Project Name</u> | <u>Scope/Status</u>        | <u>Anticipated Duration</u> |
|---------------------|----------------------------|-----------------------------|
| Kennedy             | Programming/Planning Stage | To be determined            |
| Parks               | Programming/Planning Stage | To be determined            |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School        | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date  | Comments  |
|---------------|--|---|---|
| Adamsville    | Project is closed-out. Warranty has expired.   | 7/1/00(A) - 7/31/01(A)  | Architect - The Hauseman Group<br>CM - Beers Skanska/Moody/Integral, jv.<br>Budget = \$7,438,877 (SPLOST I) |
| Beecher Hills | Project is closed-out. Warranty has expired.   | 8/19/98(A) - 10/18/99(A)  | Architect - J.W. Robinson & Associates<br>CM - H. J. Russell<br>Budget = \$4,423,437 (SPLOST I)             |
| Benteen       | Phase I - Project is complete.<br>Phase II - Project is complete. Warranty has expired.  | 7/16/98(A) - 3/6/00(A)<br>4/15/04(A) - 6/30/05(A)   | Architect - Nancy Mitchell & Assoc.<br>CM - ACI/EGM<br>Budget = \$4,441,500 (SPLOST I & II)                 |
| BEST Academy  | Phase I - Middle School Bldg.: Project is closed-out.<br>Phase II and Phase III - Media Center and Practice Gym: Project is closed-out.<br>Phase IV - High School Bldg., Main Gymnasium, Auditorium: Project is closed-out.<br>Site Work: Project is closed-out. Warranty has expired. | Phase I<br>10/6/08(A) - 8/1/09(A)<br>Phase II & III<br>10/6/08(A) - 8/1/09(A)<br>Phase IV<br>10/6/08(A) - 12/31/09(A) | Architect - Stanley, Love-Stanley<br>CM - Barton Malow Company<br>Budget = \$45,375,531 (SPLOST III)        |
| Bethune       | Project is closed-out. Warranty has expired.   | 5/6/98(A) - 6/10/99(A)  | Architect - Richard+Wittschiebe<br>CM - ABCO Builders<br>Budget = \$7,303,487 (SPLOST I)                    |
| Blalock       | Project is closed-out. Warranty has expired.   | 4/2/01(A) - 8/15/02(A)  | Architects - Shaffer, Grant, Brathwaite<br>CM - Flagler/Ray, jv.<br>Budget = \$5,679,460 (SPLOST I)         |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School           | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date               | Comments  |
|------------------|--|--|---|
| Bolton Academy   | Project is closed-out. Warranty has expired.   | 7/8/02(A) - 7/30/03(A)   | Architect - Collins, Cooper & Carusi<br>CM - Gay Construction Co.<br>Budget - \$10,537,021 (SPLOST II)    |
| Boyd             | Schematics and Design Development are on-going. Held first Project Committee meeting.  | TBD  | Architect - JW Robinson<br>CM - TBD<br>Budget = \$11,000,000 ( <b>SPLOST IV</b> )                         |
| Brandon Primary  | The Conceptual and Schematic Design were presented to the Project Committee (PC) and the proposed floor plans were approved. The committee members requested to further review the site layout as it pertains to the relocation of the playground and the location of the proposed new parking lot. A subsequent meeting is currently being set up to finalize these specific items. | TBD  | Architect - Richard+Wittschiebe<br>CM - TBD<br>Budget = \$9,000,000 ( <b>SPLOST IV</b> )                  |
| Brandon Primary* | Phase I - Project is closed-out.<br>Phase II - Project is closed-out. Warranty has expired.  | Phase I<br>10/14/08(A) - 8/3/09(A)<br>Phase II<br>4/1/09(A) - 12/7/09(A) | Architect - Richard, Wittschiebe & Hand<br>CM - Winter Construction<br>Budget = \$12,971,200 (SPLOST III) |
| Brown            | Instructional Program defined moving to Design Development phase. The Design Documents are currently being reviewed by various APS departments for design input.   | TBD  | Architect - Cooper Carry<br>CM - TBD<br>Budget - \$10,000,000 ( <b>SPLOST IV</b> )                        |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School                   | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments  |
|--------------------------|---|--|---|
| Brown                    | Project is closed-out. Warranty has expired.  | 9/28/98(A) - 1/6/01(A)                                     | Architect - Richard+Wittschiebe<br>CM - Beers Skanska/Moody/Integral, jv.<br>Budget = \$12,921,603 (SPLOST I) |
| Bunche                   | Asbestos abatement and interior demolition are complete. Demo of existing gym is complete. Final approval of the Land Disturbance permit is pending. The CM has installed office trailers on site. Permit review pending Arborist 's release. | 11/18/13(A) - 7/1/15                                       | Architect - Cooper Carry<br>CM - JE Dunn<br>Budget - \$32,900,000 <b>(SPLOST IV)</b>                          |
| Bunche                   | Project is closed-out. Warranty has expired. HVAC renovation.   | 6/18/01(A) - 10/12/01(A)<br>5/26/06(A) - 10/31/06(A)       | Architect = N/A<br>DOC = BRWJ<br>Budget = \$5,000,000 (SPLOST I)  |
| Burgess-Peterson Academy | Project is closed-out. Warranty has expired.  | 8/19/03(A) - 7/16/04(A)                                    | Architect - Shaffer, Grant, Brathwaite<br>CM - Winter Construction Co.<br>Budget = \$11,675,000 (SPLOST II)   |
| Capitol View             | School closed at the end of this school year.   | N/A  | Architect - N/A<br>CM - N/A<br>Budget - \$0.00 <b>(SPLOST IV)</b>   |
| Capitol View             | Project is closed-out. Warranty has expired.  | 5/30/04(A) - 8/12/04(A)                                    | Architect - N/A<br>DOC - BRWJ (SPLOST II)   |
| Carver                   | Project is closed-out. Warranty has expired.  | 6/1/03(A) - 8/12/05(A)                                     | Architect - Sizemore-Allain, jv<br>CM - Winter Construction<br>Budget = \$42,800,000 (SPLOST II)              |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School             | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date                 | Comments   |
|--------------------|--|--|--|
| Centennial Place   | Project is closed-out. Warranty has expired.   | 2/24/97(A) - 8/24/98(A)  | Architect - Stanley/Love-Stanley<br>CM - Whiting-Turner/Johnson, jr.<br>Budget = \$8,794,188 (SPLOST I)            |
| Continental Colony | Project is closed-out. Warranty has expired.   | 7/1/10(A) - 7/1/11(A)  | Architect - Goode Van Slyke<br>CM - R. J. Griffin & Company<br>Budget = \$11,723,500 (SPLOST III)                  |
| C.S. King Academy  | Phase I Middle/High Classroom: Project is closed-out.<br>Phase II Assembly Building: Project is closed-out.<br>Site Work: Project is closed-out.<br>Sports Lighting: Project is closed-out.<br>Track: Project is complete. Warranty has expired. | Phase I<br>7/22/08(A) - 8/1/09(A)<br>Phase II<br>10/15/08(A) - 12/18/09(A) | Architect - Collins, Cooper & Carusi<br>CM - C. D. Moody<br>Budget = \$44,500,000 (SPLOST III)                     |
| Coan               | Project is closed-out. Warranty has expired.   | 12/20/01(A) - 2/17/03(A)   | Architect - Nancy Mitchell & Associates<br>CM - J. A. Jones Construction<br>Budget = \$10,501,899 (SPLOST II)      |
| Connally           | Project is closed-out. Warranty has expired.   | 1/19/99(A) - 1/18/00(A)  | Architect - Jova/Daniels/Busby<br>CM - H.J. Russell<br>Budget = \$6,110,861 (SPLOST I)                             |
| Cook               | Project is closed-out. Warranty has expired.   | 9/28/98(A) - 12/17/99(A)   | Architect - Harrington George & Dunn<br>CM - Beers Skanska/Moody/Integral, jr.<br>Budget = \$7,398,623 (SPLOSTS I) |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School           | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments   |
|------------------|--|--|--|
| Crim (Phase I)   | Project is closed-out. Warranty has expired.                                       | 5/23/05(A) - 9/15/05(A)                                    | Architect = N/A<br>DOC = BRWJ<br>Budget = Included Below   |
| Crim (Phase II)  | Project is closed-out. Warranty has expired.                                       | 7/15/05(A) - 8/31/06(A)                                    | Architect = N/A<br>DOC = BRWJ<br>Budget = Included Below   |
| Crim (Phase III) | HVAC Installation - Project is closed-out.<br>Warranty has expired.                | 5/30/06(A) - 12/15/07(A)                                   | Architect = Barrett Woodyard & Assoc.<br>CM = BRWJ<br>Budget = Included Below                                |
| Crim (Phase IV)  | Replace Gymnasium Light Fixtures -<br>Project is closed-out. Warranty has expired. | 4/1/08(A) - 4/15/08(A)                                     | Architect = N/A<br>CM = BRWJ<br>Budget = \$13,697,500 (SPLOST II & III)                                      |
| Deerwood Academy | Project is closed-out. Warranty has expired.                                       | 12/30/02(A) - 7/29/04(A)                                   | Architect - R. L. Brown & Assoc., Inc.<br>CM = Thacker/Ellis Don, jv<br>Budget = \$12,262,719 (SPLOST II)    |
| Dobbs            | Project is closed-out. Warranty has expired.                                       | 7/8/02(A) - 7/15/03(A)                                     | Architect - DeLoach Architects<br>CM - Beers Skanska/Moody/Integral, jv<br>Budget = \$12,096,114 (SPLOST II) |
| Douglass         | Phase I - Addition: Project is closed-out.<br>Warranty has expired.                | 6/14/02(A) -12/30/03(A)                                    | Architect - Richard+Wittschiebe<br>CM - H. J. Russell & Company<br>Budget = \$10,845,000 (SPLOST II)         |
|                  | Phase II - Renovation: Project is closed-out.<br>Warranty has expired.             | 7/28/03(A) - 11/3/04(A)                                    | Architect - Richard+Wittschiebe<br>CM - Flagler/Ray, jv<br>Budget = \$25,3395,799 (SPLOST II)                |



**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School       | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments  |
|--------------|---|--|---|
| Dunbar       | <b>1st and 2nd Floors:</b> Project is complete.<br>Warranty has expired<br><b>ELRC Floor:</b> Project is closed-out.<br>Warranty has expired. | 12/1/08(A) - 12/31/09(A)                                   | Architect - Carlsten Sanford<br>CM - H. J. Russell<br>Budget = \$16,679,000 (SPLOST III)            |
| Fain         | <b>Phase I</b> - HVAC renovation complete.<br>Warranty has expired.   | 5/21/09(A) - 8/1/09(A)                                     | Architect - N/A<br>CM - KBR<br>Budget = \$8,587,500 (SPLOST III)                                    |
| Fickett      | Project is closed-out. Warranty has expired.  | 5/22/09(A) - 9/1/10(A)                                     | Architect - Goode Van Slyke<br>CM - R. J. Griffin & Company<br>Budget = \$9,921,600 (SPLOST III)    |
| Finch        | Project is closed-out. Warranty has expired.  | 10/1/03(A) - 1/3/05(A)                                     | Architect - Jova, Daniels, Busby<br>CM - Centex Construction<br>Budget = \$14,277,732 (SPLOST II)   |
| Garden Hills | Phase I - Renovation/Addition: Project is closed-out.<br>Phase II - Multi-Purpose Addition: Project is closed-out. Warranty has expired.      | 7/30/01(A) - 3/31/03(A)<br>3/4/05(A) - 8/15/05(A)          | Architect - Slater-Paull & Associates<br>CM - Gay Construction<br>Budget = \$9,277,292 (SPLOST III) |
| Gideons      | Project is closed-out. Warranty has expired.  | 6/28/99(A) - 7/31/00(A)                                    | Architect - Jova/Daniels/Busby<br>CM - Ellis Don<br>Budget = \$4,725,865 (SPLOST I)                 |
| Grady        | Project is closed-out. Warranty has expired.  | 5/27/03(A) - 8/9/04(A)                                     | Architect - Perkins & Will<br>CM - Centex Construction<br>Budget = \$31,024,877 (SPLOST II)         |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School                      | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments   |
|-----------------------------|--|--|--|
| Grady<br>(Fields @ Crim HS) | Project is closed-out. Warranty has expired.   | 5/20/06(A) - 12/22/06(A)                                   | Architect - Athletic Design, Inc.<br>CM – Athletic Design, Inc.<br>Budget \$808,222 (SPLOST II)              |
| Grady Stadium               | JROTC/Athletics: Project is closed-out.<br>East/West Stands: Project is closed-out.<br>Warranty has expired. | 7/20/09(A) - 7/15/10(A)                                    | Architect - Manley Spangler Smith<br>CM - Winter Construction<br>Budget = \$9,000,000 (SPLOST III)           |
| Grove Park                  | Project is closed-out. Warranty has expired.   | 11/1/99(A) - 11/11/00(A)                                   | Architect - Carlsten, Pucciano & English<br>CM - Metric Contractors<br>Budget = \$5,415,342 (SPLOST I)       |
| Guice                       | Project is closed-out. Warranty has expired.   | 9/29/97(A) - 5/12/98(A)                                    | Architect - Chambless Architects<br>CM - Beers/Moody, jv.<br>Budget = \$2,583,315 (SPLOST I)                 |
| Harper/Archer               | Project is closed-out. Warranty has expired.   | 5/28/02(A) - 12/31/02(A)                                   | Architect - Carlsten, Pucciano & English<br>CM - Flagler/Ray, jv<br>Budget = \$14,164,706 (SPLOST II)        |
| Heritage Academy            | Project is closed-out. Warranty has expired.   | 6/1/01(A) - 7/22/02(A)                                     | Architect - DeLoach Architects<br>CM - Beers Skanska/Moody/Integral, jv.<br>Budget = \$10,884,000 (SPLOST I) |
| Herndon                     | Project is closed-out. Warranty has expired.   | 8/30/01(A) - 12/30/02(A)                                   | Architect - NDR/KPM<br>CM - Gay Construction<br>Budget = \$10,139,007 (SPLOST I)                             |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School     | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments   |
|------------|---|--|--|
| Hill       | Project is closed-out. Warranty has expired.  | 11/14/99(A) - 7/19/00(A)                                   | Architect - J.W. Robinson & Associates<br>CM - Flagler/Ray, jr.<br>Budget = \$697,800 (SPLOST I)             |
| Hope       | Project is closed-out. Warranty has expired.  | 2/15/01(A) - 10/31/02(A)                                   | Architect - Cheeks-Hornbein<br>CM - Beers Skanska/Moody/Integral, jr<br>Budget = \$10,962,000 (SPLOST I)     |
| Humphries  | Project is closed-out. Warranty has expired.  | 8/6/97(A) - 7/23/98(A)                                     | Architect - NDR/KPM<br>CM -Beers/Moody, jr.<br>Budget = \$5,312,049 (SPLOST I)                               |
| Hutchinson | Project is closed-out. Warranty has expired.  | 3/5/01(A) - 9/12/02(A)                                     | Architect - Allain & Associates<br>CM - Beers Skanska/Moody/Integral, jr<br>Budget = \$2,623,000 (SPLOST I)  |
| Inman      | Project progressing into Design Phase.<br>Architect continues to develop Design Phase<br>Documents based on feedback from Project<br>Committee and Project Manager. | TBD  | Architect - BRPH Architects Engineers<br>CM - TBD<br>Budget = \$10,000,000 ( <b>SPLOST IV</b> )              |
| Inman      | Project is closed-out. Warranty has expired.  | 7/1/03(A) - 5/6/05(A)                                      | Architect - Carlsten Pucciano & English<br>CM - Centex Construction Co.<br>Budget = \$17,583,257 (SPLOST II) |
| Jackson    | Project is closed-out. Warranty has expired.  | 5/10/04(A) - 4/15/05(A)                                    | Architect - Perkins & Will<br>CM - H. J. Russell<br>Budget = \$4,827,774 (SPLOST II)                         |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School           | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments   |
|------------------|---|--|--|
| Jackson Primary  | Project is closed-out. Warranty has expired.  | 2/1/09(A) - 12/11/09(A)<br>9SPLOST III)                    | Architect - Richard, Wittschiebe & Hand<br>CM - Winter Construction<br>Budget = \$5,200,935 (SPLOST III) |
| Jones M. A.      | Project is closed-out. Warranty has expired.  | 7/15/03(A) - 12/3/04(A)                                    | Architect - Warren Epstein & Associates<br>CM - R. J. Griffin<br>Budget = \$13,228,705 (SPLOST II)       |
| Kennedy          | Project is closed-out. Warranty has expired.<br>School scheduled to close in 2014.            | 7/1/03(A) - 11/17/04(A)                                    | Architects - J. W. Robinson<br>CM - H. J. Russell<br>Budget = \$17,583,257 (SPLOST II)                   |
| Kimberly         | Schematic and Design Development are on-<br>going. Held first Project Committee Meeting.      | TBD  | Architect - RL Brown<br>CM - TBD<br>Budget = \$9,000,000 ( <b>SPLOST IV</b> )                            |
| Kimberly         | Project is closed-out. Warranty has expired.  | 8/3/98(A) - 8/15/99(A)                                     | Architect - NDR/KBM<br>CM - Turner Contraction<br>Budget = \$4,632,632 (SPLOST I)                        |
| King             | Project is closed-out. Warranty has expired.  | 11/5/01(A) - 7/31/03(A)                                    | Architect - Warren Epstein & Assoc.<br>CM - H. J. Russell<br>Budget = \$13,761,000 (SPLOST II)           |
| Lakewood Stadium | Project is complete. Warranty has expired.<br>Processing LEED certification<br>documentation. | 12/1/10(A) - 12/1/11(A)                                    | Architect - Manley Spangler Smith<br>CM - Winter Construction<br>Budget = \$16,000,000 (SPLOST III)      |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School          | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date            | Comments  |
|-----------------|--|---|---|
| Long            | Instructional Program defined moving to Design Development phase. The Design Documents are currently being reviewed by APS departments for design input.   | TBD   | Architect - BRPH Architect-Engineers, Inc.<br>CM - TBD<br>Budget - \$10,000,000 ( <b>SPLOST IV</b> )  |
| Long            | Project is closed-out. Warranty has expired.   | 6/15/05(A) - 12/15/06(A)  | Architect - Perkins + Will<br>CM - C. D. Moody<br>Budget = \$16,127,905 (SPLOST II)                   |
| Mary Lin        | Site demolition/clearing and grubbing continues. Temporary power for building and construction trailer is complete Lane closure permit is ready and scheduled to narrow lanes on Candler Park Drive from Feb. 17, 2014 thru April 7, 2014. Preparing to relocate kitchen/cafeteria to multi-purpose area.                                    | 11/18/13(A) - 7/1/15  | Architect - Goode, Van Slyke<br>CM - Hogan Construction<br>Budget - \$18,109,000 ( <b>SPLOST IV</b> ) |
| Maynard Jackson | Phase I Renovation - Complete punch list at Classrooms, Theater, Band and Orchestra. Baseball, turf, UG utilities and fencing on-going.<br>Phase II New Gymnasium - Brick veneer, windows, hardscape at gym exterior on-going. Continue MEP rough-in gym, painting and flooring. Lower level locker room finishes and MEP trim-out on-going. | Phase I<br>7/1/12 (A) - 12/1/13(A)<br>Phase II<br>3/25/12(A) - 3/7/14 | Architect - Perkins + Will<br>CM - Winter Construction<br>Budget = \$48,275,615 (SPLOST III)          |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School                 | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date   | Comments  |
|------------------------|---|--|---|
| Mays                   | Project is closed-out. Warranty has expired   | 7/1/10(A) - 12/1/11(A)   | Architect = Perkins & Will<br>CM = Winter Construction<br>Budget = \$40,174,218 (SPLOST III)                  |
| Miles                  | Project is closed-out. Warranty has expired.  | 6/26/02(A) - 7/25/03(A)  | Architect - R. L. Brown & Associates, Inc.<br>CM - Thacker/Ellis-Don, LLC<br>Budget = \$9,460,095 (SPLOST II) |
| Morningside            | Project is closed-out. Warranty has expired.<br>(Gymnasium)   | 1/5/00(A) - 6/8/01(A)  | Architect - Harrington, George & Dunn<br>GC - Burke Engineering<br>Budget = \$2,307,000 (SPLOST I)            |
| Morningside (Phase II) | Selective Renovations - Project is closed-out.<br>Warranty has expired.   | 5/1/06(A) - 8/12/06(A)   | Architect - Allain & Associates, Inc.<br>GC - Winter Construction<br>Budget = \$525,000 (SPLOST II)           |
| North Atlanta (New)    | Project is substantially complete and punch<br>list items are currently being addressed.  | Phase I<br>7/1/12(A) - 8/1/13(A)<br>Phase II<br>7/1/12(A) - 12/1/13(A)   | Architect - Cooper Carry<br>CM - JE Dunn Construction<br>Budget = \$91,393,989 (SPLOST III)                   |
| North Atlanta          | <b>Phase I</b> - Project is closed-out. Warranty<br>has expired.<br><b>Phase II</b> - Project is closed-out. Warranty<br>has expired.<br><b>Phase III</b> - Project is closed-out. Warranty<br>has expired. | Phase I<br>5/22/09(A) - 8/1/09(A)<br>Phase II<br>5/31/10(A) - 8/1/10 (A)<br>Phase III<br>8/1/10(A) - 8/1/11(A) | Architect - Richard, Wittschiede & Hand<br>CM - R. J. Griffin & Company<br>Budget = \$32,952,749 (SPLOST III) |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School                     | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date   | Comments   |
|----------------------------|---|--|--|
| Oglethorpe                 | Project is closed-out. Warranty has expired.  | 7/27/98(A) - 2/29/00(A)  | Architect - Jova, Daniels, Busby<br>GC - Ricks Construction<br>Budget = \$6,695,986 (SPLOST I)           |
| Parkside                   | Project is closed-out. Warranty has expired.  | 5/1/00(A) - 8/11/01(A)   | Architect - Allain & Associates<br>CM - H. J. Russell & Company<br>Budget = \$12,896,931 (SPLOST I)      |
| Parks                      | School is now closed (2013). Facility will be temporary site for Sylvan MS for 2013-2014.   | 6/1/04(A) - 8/30/04(A)   | Architect = N/A<br>DOC = BRWJ<br>Budget = \$1,802,081 (SPLOST II)  |
| Peyton Forest (SPLOST I)   | Project is closed-out. Warranty has expired.  | 9/21/98(A) - 8/24/99(A)  | Architect - Williams, Russell, Johnson<br>CM - Gay Construction<br>Budget = \$2,785,455 (SPLOST I)       |
| Peyton Forest (SPLOST III) | <b>Phase I</b> Selective: Project is closed-out.<br><b>Phase II</b> - Project is closed-out.<br><b>Phase III Electrical Upgrade</b> - Project is closed-out.<br><b>Phase IV Kitchen and Restroom Renovation</b> - Project is closed-out.<br>Warranty has expired. | 5/22/09(A) - 8/1/09(A)<br>6/1/10(A) - 1/31/11(A)<br>4/1/11(A) - 7/31/11<br>6/1/11(A) - 7/31/11 (A) | Architect - N/A<br>CM - KBR<br>Budget = \$7,386,380 (SPLOST II)  |
| Price                      | Project is closed-out. Warranty has expired.  | 6/15/00(A) - 6/3/02(A)   | Architect - Goode/Van Slyke<br>CM - Beers Skanska/Moody/Integral, jv<br>Budget = \$18,025,945 (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School           | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments   |
|------------------|---|--|--|
| Rivers           | Continue concrete pours for wall foundations on the North and South side of the building pad. Continue installation of underground storm and utility lines. Continue excavation and earthwork activities. | 10/1/13(A) - 12/1/14                                       | Architect - Collins, Cooper, Carusi<br>CM - Parrish Construction<br>Budget - \$28,000,000 ( <b>SPLOST IV</b> )   |
| Rivers           | Project is closed-out. Warranty has expired.  | 12/15/98(A) - 8/23/99(A)                                   | Architect - Allain & Associates<br>CM - Flagler/Ray, jr.<br>Budget = \$2,928,797 (SPLOST I)                      |
| Scott (Phase I)  | Project is closed-out. Warranty has expired.  | 10/1/98(A) - 8/14/00(A)                                    | Architect - Williams, Russell, Johnson<br>CM - Ellis-Don Construction<br>Budget = \$8,147,795 (SPLOST I)         |
| Scott (Kitchen)  | Project is closed-out. Warranty has expired.  | 10/1/98(A) - 2/13/01(A)                                    | Architect - Williams, Russell, Johnson<br>CM - Ellis-Don Construction<br>Budget = See Above (SPLOST I)           |
| Scott (Phase II) | Project is closed-out. Warranty has expired.<br>(Addition)  | 2/28/01(A) - 8/9/02(A)                                     | Architect - Williams, Russell, Johnson<br>CM - Ellis-Don Construction<br>Budget = See Above (SPLOST I)           |
| Slater           | Project is closed-out. Warranty has expired.  | 1/29/02(A) - 12/31/02(A)                                   | Architect - Collins, Cooper & Carusi<br>CM - Beers Skanska/Moody/Integral, jr<br>Budget = \$8,228,747 (SPLOST I) |



**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School             | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date  | Comments  |
|--------------------|---|---|---|
| Smith              | Phase I - Cafeteria/Kitchen: Project is closed-out.<br>Phase II - Site Drainage: Project is closed-out.<br>Warranty has expired.  | 7/9/03(A) - 4/1/04(A)   | Architect - Hauseman & Associates<br>CM - Skanska<br>Budget = \$3,556,298 (SPLOST II)                         |
| Smith Intermediate | Phase I - Project is closed-out.<br>Phase II - 8 Classroom Addition: Project is closed-out. Warranty has expired.   | 12/26/08(A) - 12/18/09(A)<br>7/1/10(A) - 12/1/10(A)   | Architect - Cooper Carry & Associates<br>CM - Winter Construction<br>Budget = \$16,800,000 (SPLOST III)       |
| Springdale Park    | Start HVAC, plumbing and electrical rough-ins. Erecting of steel and placement of decking on-going.   | 10/1/13(A) - 12/1/14  | Architect - Perkins + Will<br>CM - Barton Malow<br>Budget = \$10,500,000 ( <b>SPLOST IV</b> )                 |
| Springdale Park    | <b>Phase I Classroom/Rutland House:</b><br>Project is closed-out.<br><b>Phase II Hirsh House:</b> Project is closed-out.<br><b>Phase III Gym Renovation:</b> Project is closed-out.<br><b>Phase IV- Parking Lot:</b> Project is closed-out. Warranty has expired. | Phase I<br>7/10/08(A) - 8/1/09(A)<br>Phase II<br>7/20/09(A) - 11/23/09(A)<br>Phase III<br>12/14/09(A) - 11/1/10(A)<br>Phase IV<br>3/1/11(A) - 8/8/11(A) | Architect - Perkins + Will<br>CM - Barton Malow Company<br>Budget = \$16,502,500 (SPLOST III)                 |
| Sylvan Hills       | Site work continuing. Anticipating City of Atlanta Land Disturbance permit and GA DOE approval. Permit review pending Arborist's release.   | 11/18/13(A) - 7/1/15  | Architect - Stanley, Love-Stanley<br>CM - Cummings Construction<br>Budget - \$38,700,000 ( <b>SPLOST IV</b> ) |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School              | Current Status  | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments  |
|---------------------|---|--|---|
| South Atlanta       | Project is closed-out. Warranty has expired.  | 11/6/06(A) - 7/1/08(A)                                     | Architect - Paul Cheeks Architect<br>CM - Winter Construction Co.<br>Budget - \$36,000,000 (SPLOST II)      |
| D.H. Stanton        | Project is closed-out. Warranty has expired.  | 11/19/99(A) - 12/30/00(A)                                  | Architect - Gardner, Spencer, Smith & Sarden<br>CM - Metric Constructors<br>Budget = \$6,573,344 (SPLOST I) |
| F. L. Stanton       | Project is closed-out. Warranty has expired.  | 8/12/98(A) - 12/17/99(A)                                   | Architect - Goode / VanSlyke<br>GC - Whiting-Turner/Johnson, jr.<br>Budget = \$7,060,197 (SPLOST I)         |
| Sutton              | Project is closed-out. Warranty has expired.<br>Sutton MS relocated to the former North<br>Atlanta HS site Summer 2013. | 6/5/05(A) - 7/21/06(A)                                     | Architect - Collins, Cooper & Carusi<br>CM - Winter Construction Co.<br>Budget = \$21,580,939 (SPLOST II)   |
| Therrell            | Project is complete. Warranty has expired.<br>Processing LEED certification<br>documentation.                           | 1/4/10(A) - 8/7/11(A)                                      | Architect = Perkins & Will<br>CM = Barton Malow Company<br>Budget = \$36,320,100 (SPLOST III)               |
| Thomasville Heights | Project is closed-out. Warranty has expired.  | 2/25/00(A) - 1/31/01(A)                                    | Architect - McAfee & Assoc.<br>CM - H. J. Russell & Company<br>Budget = \$6,448,618 (SPLOST I)              |
| Toomer              | Project is closed-out. Warranty has expired.  | 9/16/1997(A) - 8/10/98(A)                                  | Architect - Chambless Architects<br>CM - Turner Construction<br>Budget = \$5,302,143 (SPLOST I)             |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School                | Current Status                               | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments  |
|-----------------------|--|--|---|
| Towns                 | Project is closed-out. Warranty has expired. | 3/31/99(A) - 7/15/00(A)                                    | Architect - Richard+Wittschiebe<br>GC - Hairston Construction<br>Budget = \$8,414,818 (SPLOST I)              |
| Turner                | Project is closed-out. Warranty has expired. | 10/28/97(A) - 12/30/98(A)                                  | Architect - Allain & Assoc.<br>CM - Turner Construction<br>Budget = \$9,231,115 (SPLOST I)                    |
| Usher/Collier Heights | Project is closed out. Warranty has expired. | 1/2/03(A) - 7/16/03(A)                                     | Architect - KPS Group<br>CM - Beers Skanska/Moody/Integral, jv<br>Budget = \$14,414,706 (SPLOST II)           |
| Venetian Hills        | Project is closed-out. Warranty has expired. | 1/27/00(A) - 12/21/00(A)                                   | Architect - Goode / VanSlyke<br>CM - Flagler/Ray, jv.<br>Budget = \$1,800,000 (SPLOST I)                      |
| Washington            | Project is closed-out. Warranty has expired. | 12/15/04(A) - 12/14/05(A)                                  | Architect - Epstein & Associates<br>CM -Turner Construction<br>Budget = \$29,194,568 (SPLOST II)              |
| Waters                | Project is closed-out. Warranty has expired. | 7/7/98(A) - 11/1/99(A)                                     | Architect - Jova, Daniels, Busby<br>CM - H. J. Russell<br>Budget = \$4,515,537 (SPLOST I)                     |
| White                 | Project is closed-out. Warranty has expired. | 7/28/98(A) - 6/15/00(A)                                    | Architect - Chambless & Associates<br>CM - Beers Skanska/Moody/Integral, jv<br>Budget= \$6,274,890 (SPLOST I) |

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**March 3, 2014**

| School     | Current Status   | Anticipated/Actual (A)<br>Construction Start -<br>End Date | Comments   |
|------------|--|--|--|
| West Manor | Project is closed-out. Warranty has expired.   | 7/19/99(A) - 8/11/00(A)                                    | Architect - Williams, Russell, Johnson<br>CM - Flagler/Ray, jr.<br>Budget = \$3,869,098 (SPLOST I)       |
| Woodson    | Phase I Project is closed out.<br>Phase II Project is closed out. Warranty has expired.  | 6/16/98(A) - 8/21/98(A)<br>8/4/03(A) - 6/9/04(A)           | Architect - Richard+Wittschiebe<br>CM - C. D. Moody Construction<br>Budget = \$2,435,070 (SPLOST I & II) |
| Young      | The project is in the Design Development phase. Internal review are currently being performed by APS departments and comments are being incorporated into the design. Architect preparing documents for Land Disturbance permit application. | TBD  | Architect - Perkins+Will<br>CM - TBD<br>Budget - \$10,000,000 ( <b>SPLOST IV</b> )                       |
| Young      | Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is closed-out.<br>Performing Arts: Project is closed-out.<br>Athletic Field: Project is closed-out.<br>Warranty has expired.   | 11/13/08(A) - 12/31/09(A)                                  | Architect - Perkins + Will<br>CM - H. J. Russell & Company<br>Budget = \$26,137,599 (SPLOST III)         |