

**CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY**  
**(Program Primarily Funded by SPLOST)**

**May 1, 2019**

**A. Projects Under Design/ Construction/Renovation**

<u>Project Name</u>	<u>Scope/Status</u>	<u>Anticipated Duration</u>
Atlanta College and Career Academy @ Parks	Design	6/1/19 - 7/1/20
Beecher ES	Renovation	7/1/18 - 7/1/19
Field Houses (BEST/CS King and Douglass)	New	3/1/19 - 8/31/19
Gideons ES	Renovation	7/1/18 - 8/1/19
Grady HS	Design	1/2/20 - 7/1/21
Harper/Archer ES	Phased	7/1/18 - 7/1/19
Hollis Innovation Academy	Phased	7/1/18 - 7/1/19
Howard MS	Renovation	7/1/18 - 7/1/20
Humphries	Design	6/1/19 - 7/1/20
Hutchinson	Design	6/1/19 - 7/1/20
Tuskegee Airmen Global Academy	New Construction	8/1/18 - 7/1/19
Woodson Park Academy	Design	5/1/19 - 7/1/20

**B. Facility Planning Projects**

<u>Project Name</u>	<u>Scope/Status</u>	<u>Anticipated Duration</u>
---------------------	---------------------	-----------------------------

**There are not any project at this time**

**C. Projects Completed (May 1998 - To Date)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Adamsville	Renovation/Addition	Summer 2001
Beecher Hills	Renovated	Fall 1999
Benteen	Renovated	Winter 2000
Benteen (Phase II)	Renovation/Addition	Summer 2005
BEST Academy (Phase II, III and IV)	New	Winter 2009
BEST Academy (Phase I)	New	Summer 2009
Bethune	Reconstruction	Fall 1999

- Note:
- Construction Type  
 "Phased" - Students and staff remain at facility during construction.  
 "Relocated" - Students and staff are placed at an alternate site during construction.  
 "New" - Construction of new or additional space.
  - \* Funded with other Capital funds other than SPLOST

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Blalock	Renovated	Summer 2002
Blalock	Renovated	Summer 2002
Bolton Academy (Formerly Pitts/Mitchell)	New	Summer 2003
Boyd	Renovation	Fall 2016
Brandon Primary	Addition	Summer 2016
Brandon Primary*	Renovation/Addition	Winter 2009
Brandon Primary (Phase I)	Renovation/Addition	Summer 2009
Brandon (Phase I)	Addition	Spring 2005
Brandon (Phase II)	Parking Lot	Summer 2005
Brown	Addition	Summer 2016
Brown (Addition and Renovation)	Addition/Renovation	Winter 2001
Bunche	Renovation/Addition	Summer 2015
Bunche (HVAC)	Renovated	Fall 2006
Bunche (Renovation)	Renovated	Summer 2001
Burgess-Peterson Academy	New	Summer 2004
CS King Academy Phase II)	New	Winter 2009
CS King Academy (Phase I)	New	Summer 2009
Capitol View	Phased	Summer 2004
Carver	New	Summer 2005
Centennial Place	New	Fall 1998
Coan	Renovation	Winter 2003
Connally (Renovation and Addition)	Renovation	Winter 2000
Continental Colony	Renovation	Summer 2011
Cook	New	Winter 2000
Crim (Phase I, II, III, IV)	Renovations	Summer 2008
Deerwood Academy (Formerly Southwest)	New	Summer 2004
Dobbs (Lakewood/Dobbs)	New	Summer 2003
Douglass (Phase I)	New	Winter 2004
Douglass (Phase II)	Renovation	Fall 2004
Dunbar*	Renovation/Addition	Winter 2009
Fain (Phase I)	Renovation	Summer 2009
Fickett	Renovation	Summer 2009
Finch (Formerly Arkwright/Ragsdale)	New	Winter 2005
Garden Hills (Phase I)	Renovated	Spring 2003
Garden Hills (Phase II)	Addition	Summer 2005
Gideons	Renovation	Summer 2000
Grady	Renovation	Summer 2004
Grady Stadium	Renovation	Summer 2010
Grove Park (Addition)	Renovation/Addition	Winter 2000
Guice	Renovated	Fall 1998
Harper/Archer (Conversion from HS to MS)	Renovated	Winter 2002
Heritage Academy (formerly Minnie Howell)	New	Summer 2002
Herndon	New	Winter 2002
Hill	Addition	Summer 2000
Hope	New	Fall 2002
Humphries	Renovated	Fall 1998
Hutchinson	Addition	Summer 2001
Inman (Auditorium)	Renovation	Spring 2005
Inman (Phase I, II & III)	Renovation/Addition	Summer 2004
Jackson	Renovation/Addition	Spring 2005
Jackson Primary*	Addition	Winter 2009
Kennedy	Renovation/Addition	Fall 2004
Kimberly	Renovation	Fall 2016

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Kimberly	Phased	Fall 1999
King, M. L.	Renovation/Addition	Summer 2016
King, M. L.	Renovation	Summer 2003
Lakewood Stadium	New	Fall 2012
Long	Addition	Fall 2016
Long	Renovation/Addition	Winter 2006
M. A. Jones	New	Winter 2005
Mary Lin	Addition/Renovation	Summer 2015
Maynard Jackson	Renovation	Winter 2013
Mays	Renovation	Fall 2011
Mays	Renovation	Summer 2003
Mays	Renovation	Winter 2007
Morningside (Multi-Purpose)	New	Summer 2001
Morningside (Phase II)	Renovation/Addition	Summer 2006
Miles	New	Summer 2003
New North Atlanta	New	Winter 2013
New North Atlanta*	Renovation/New	Summer 2013
North Atlanta (Phase I, II & III)	Renovation	Summer 2011
Oglethorpe	Renovation/Addition	Fall 1999
Parkside (Slaton/West/Guice)	New	Summer 2001
Parks	Renovation	Summer 2004
Peyton Forest (SPLOST I)	Phased	Fall 1999
Peyton Forest (Phase II thru IV)	Phased	Summer 2011
Price	New	Summer 2002
Rivers	New	Fall 2014
Rivers	Phased	Fall 1999
Scott (Addition/Renovation)	Renovation/Addition	Summer 2002
Slater (Slaton/Campbell/Lakewood)	Renovation/Addition	Summer 2002
Smith Intermediate	Addition	Fall 2010
Smith Intermediate	New	Winter 2009
Smith (Addition/Renovation)	Addition	Summer 2000
Smith (Cafeteria/Kitchen)	Renovated	Spring 2004
South Atlanta	Renovation	Summer 2008
Springdale Park	Addition	Summer 2014
Springdale Park (Parking Lot)	New	Summer 2011
Springdale Park	New	Summer 2009
Stanton, D.H.	Phased	Winter 2000
Stanton, F.L.	Renovation	Winter 2000
Sylvan	New	Summer 2015
Sutton	Renovation/Addition	Summer 2006
Therrell	New/Renovation	Summer 2011
Therrell	Renovation	Summer 2004
Thomasville Heights	Renovation	Winter 2001
Toomer	Renovation/Addition	Fall 1998
Towns (Addition and Renovation)	Renovation/Addition	Summer 2000
Turner	Renovation	Winter 1999
Usher (Conversion from MS to ES)	Reconstruction	Summer 2003
Venetian Hills (Addition)	Phased	Winter 2000
Walden Athletic Complex	Construction	Summer 2018
Waters	Phased	Fall 1999
Washington	Renovation/Addition	Winter 2005
West Manor	Renovation	Summer 2000
White	Renovation	Fall 1999
Woodson	Phased	Fall 1998

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Woodson	Addition	Summer 2004
Young	Addition	Summer 2016
Young	Renovation/Addition	Winter 2009

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Atlanta College and Career Academy @ Parks	Working with the design team to provide a design that meets program and is within the Construction Budget. CM contract to be submitted for approval during the June Board meeting. Comments from the Urban Design Commission incorporated into the Design Documents.	7/1/19 - 7/1/20	Architect - Perkins & Will CM - TBD Budget = \$7,580,000 ( <b>SPLOST 2017</b> )
Beecher ES	The main entrance storefront and clerestory glass is complete. Ceiling and floor tile installation efforts are progressing throughout the existing building. Epoxy floors in the restrooms are in place. Utility connections at the HVAC roof top units are complete and start-up has taken place. Electrical trim-out is nearing completion and plumbing fixtures have been set. Casework installation has commenced and is on-going. Brick veneer at the gym addition and window installation have concluded with painting underway on the interior. New roof installation is complete.	7/1/18(A) - 7/1/19	Architect - BRPH Architects-Engineers CM - Carroll Daniel Construction Co. Budget = \$6,600,000 ( <b>SPLOST 2017</b> )
Field Houses	<b>BEST/CS King</b> - Permitting complete and the CM has been given the NTP. Conducted kick-off meeting. <b>Douglass</b> - Permitting complete and the CM has been given the NTP. Conducted kick-off meeting. Field houses at Carver, Jackson, Mays, So. Atlanta, Therrell and Washington to follow.	3/1/19 - 8/31/19	Engineer - Travis Pruitt/J. W. Robinson CM - C. D. Moody Budget = \$1,900,800 ( <b>SPLOST 2017</b> )

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Gideons ES	Brick installation is complete with exterior metal panels and aluminum frame windows progressing. Interior wall framing and MEP rough-in continue on both levels of the addition, cafeteria, kitchen and auditorium. Ceiling and floor tile installation has commenced in the renovated areas. HVAC start-up has taken place on the existing wing. Roofing is complete at the addition and existing buildings. Asphalt paving has been applied in the parking area. Backfill along the new retaining wall was reinstalled.	7/1/18(A) - 8/1/19	Architect - Goodwin, Mills Cawood CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 <b>(SPLOST 2017)</b>
Grady HS	Continue review of conceptual drawings based on program requirements. Schedule and conducted meetings with the school administration as well as the Project Design Committee. Continue vetting work scope and requirements based on the facility condition assessment report.	1/2/20 - 7/11/21	Architect - Cooper Carry Inc. CM - TBD Budget = \$33,000,000 <b>(SPLOST 2017)</b>

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Harper/Archer ES	<p><b>Phase I</b> - Complete.</p> <p><b>Phase II</b> - Completed all rough-in work for mechanical, electrical and plumbing (MEP) work. Continue installation of new walls as part of the reconfigured spaces. Completed painting new and existing walls, installation of new ceiling grids, light fixtures, security devices. Continue installation of new VCT flooring on the newly renovated area on the main floor. Continue installation of new sidewalk on the west side of the school and completed new ramp installation on the northeast side of the building.</p> <p><b>Phase III</b> - Continue mechanical, electrical, plumbing (MEP) work on the lower level for the new instructional spaces. Continue installing drywall on metal stud frames on new constructed walls.</p>	<p>Phase I 7/1/18(A) - 8/1/18(A)</p> <p>Phase II 7/1/18(A) - 7/1/19</p> <p>Phase III 10/19/18(A) - 7/1/19</p>	<p>Architect - Cooper Carry, Inc. CM - J. E. Dunn Construction Co. Budget = \$11,600,000 <b>(SPLOST 2017)</b></p>
Hollis Innovation Academy	<p><b>Phase 1A</b> - Complete.</p> <p><b>Phase 1B</b> - Complete.</p> <p><b>Phase II</b> - Second and third grade pod walls painted and flooring installed. Sixth and seventh grade pod walls painted, ceiling grid and overhead lighting and devices are being installed. Media Center wall painted. Art, Coding Technology storefront installed. Second and third floor corridors ceiling grid and overhead lighting and devices are being installed.</p>	<p>Phase IA 6/1/18 (A) - 7/31/18(A)</p> <p>Phase IB 6/1/18(A) - 12/31/18(A)</p> <p>Phase II 1/7/19(A) - 7/1/19</p>	<p>Architect - Perkins + Will CM - Evergreen Construction Budget = \$10,000,000 <b>(SPLOST 2017)</b></p>

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Howard MS	Set up and maintain scaffolding along the east side perimeter and northeast and northwest side of the existing building for on-going brick and exterior restoration. Continue concrete pouring of foundation work for new building structure on the west side of the existing building. Completed lead base paint removal and remediation at the west side of the existing building. The work includes complete removal by scraping and chemical washing. Continue mechanical, electrical, plumbing (MEP) rough-ins on all floors of the existing building. Continue installation of new exterior windows on the east side of the existing building.	7/1/1(A) - 7/1/20	Architect - Stevens & Wilkinson CM - Parrish Construction Group Budget = \$52,000,000 <b>(SPLOST 2017)</b>
Humphries ES	Architect revising the 95% Construction Documents per comments from Facilities. Reviews of the design are being conducted to ensure that the projects stays within stated budget and per the APS Guidelines.	6/1/19 - 7/1/20	Architect - CDH Partners, Inc. CM - TBD Budget - \$10,000,000 <b>(SPLOST 2017)</b>
Hutchinson ES	Construction documents are complete and will be submitted to the COA for review. The final GMP submission from the CM is forthcoming. Relocation meetings are underway.	6/1/19 - 7/1/20	Architect - Goodwyn, Mills & Cawood, Inc. CM - TBD Budget - \$8,000,000 <b>(SPLOST 2017)</b>



**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Tuskegee Airmen Global Academy	Modular site walls are complete and backfill and grading for hardscape is underway. Exterior block and brick veneer continues. Windows and metal panels are on going at main, second, third and fourth level. Prime painting and ACT grid being installed, framing and hanging drywall third and fourth levels. Mason continue interior partitions and gang toilets. New address assigned by COA is 1626 Westhaven and drawings have been submitted to the reflecting the change.	7/1/18(A) - 7/1/19	Architect - Collins Cooper Carusi CM - J. E. Dunn Construction Co. Budget = \$30,500,000 <b>(SPLOST 2017)</b>
Woodson Park Academy	Architect working through Design Development documents. CM has provided GMP 1 pricing. APS has completed NOI and lot consolidations of acquired properties for permitting. Drawings have been submitted for Demolition and LDP.	5/31/19 - 7/1/20	Architect - Collins Cooper Carusi CM - Carroll Daniel Construction Budget = \$18,500,000 <b>(SPLOST 2017)</b> APS Contribution to Partnership Project

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Adamsville	Project is closed-out. Warranty has expired.	7/1/00(A) - 7/31/01(A)	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 (SPLOST I)
Beecher Hills	Project is closed-out. Warranty has expired.	8/19/98(A) - 10/18/99(A)	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I)
Benteen	Phase I - Project is complete. Phase II - Project is complete. Warranty has expired.	7/16/98(A) - 3/6/00(A) 4/15/04(A) - 6/30/05(A)	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II)
BEST Academy	Phase I-Middle School Bldg.: Project is closed-out. Phase all and Phase III-Media Center and Practice Gym: Project is closed-out. Phase live-High School Bldg., Main Gymnasium, Auditorium: Project is closed-out. Site Work: Project is closed-out. Warranty has expired.	Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A)	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III)
Bethune	Project is closed-out. Warranty has expired.	5/6/98(A) - 6/10/99(A)	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I)
Blalock	Project is closed-out. Warranty has expired.	4/2/01(A) - 8/15/02(A)	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 (SPLOST I)
Bolton Academy	Project is closed-out. Warranty has expired.	7/8/02(A) - 7/30/03(A)	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Boyd	The project close-out process is on-going.	7/15/15(A) - 12/15/16(A)	Architect - J. W. Robinson CM - Winter Construction Budget = \$11,000,000 <b>(SPLOST IV)</b>
Brandon Primary	Project is closed-out. Warranty has expired.	6/1/15(A) - 7/30/16(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 <b>(SPLOST IV)</b>
Brandon Primary*	Phase I - Project is closed-out. Phase II - Project is closed-out. Warranty has expired.	Phase I 10/14/08(A) - 8/3/09(A) Phase II 4/1/09(A) - 12/7/09(A)	Architect - Richard, Wittschiede & Hand CM - Winter Construction Budget = \$12,971,200 (SPLOST III)
Brandon	<b>Phase I Addition:</b> - Project is close-out. Warranty has expires. <b>Phase II Parking Lot:</b> - Project is close-out. Warranty has expires.	6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A)	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I)
Brown	Project is closed-out. Warranty has expired.	7/1/15(A) - 7/15/16(A) Basement 7/15/16(A) - 12/31/16(A)	Architect - Cooper Carry CM - J. E. Dunn Construction Budget - \$22,200,000 <b>(SPLOST IV)</b>
Brown	Project is closed-out. Warranty has expired.	9/28/98(A) - 1/6/01(A)	Architect - Richard+Wittschiede CM - Beers Skanska/Moody/Integral, jr. Budget = \$12,921,603 (SPLOST I)
Bunche	Project is complete. Warranty has expired.	11/18/13(A) - 7/30/15(A)	Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 <b>(SPLOST IV)</b>

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bunche	Project is closed-out.	6/18/01(A) - 10/12/01(A) 5/26/06(A) - 10/31/06(A)	Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I)
Burgess/Peterson Academy	Project is closed-out. Warranty has expired.	8/19/03(A) - 7/16/04(A)	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II)
Capitol View	School closed at the end of this school year.	N/A	Architect - N/A CM - N/A Budget - \$0.00 ( <b>SPLOST IV</b> )
Carver	Project is closed-out. Warranty has expired.	6/1/03(A) - 8/12/05(A)	Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 (SPLOST II)
Centennial Place	Project is closed-out. Warranty has expired.	2/24/97(A) - 8/24/98(A)	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 (SPLOST I)
Continental Colony	Project is closed-out. Warranty has expired.	7/1/10(A) - 7/1/11(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III)
C.S. King Academy	Phase I Middle/High Classroom: Project is closed-out. Phase II Assembly Building: Project is closed-out. Site Work: Project is closed-out. Sports Lighting: Project is closed-out. Track: Project is complete. Warranty has expired.	Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A)	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Coan	Project is closed-out. Warranty has expired.	12/20/01(A) - 2/17/03(A)	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II)
Connally	Project is closed-out. Warranty has expired.	1/19/99(A) - 1/18/00(A)	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I)
Cook	Project is closed-out. Warranty has expired.	9/28/98(A) - 12/17/99(A)	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 (SPLOST I)
Crim (Phase I)	Project is closed-out. Warranty has expired.	5/23/05(A) - 9/15/05(A)	Architect = N/A DOC = BRWJ Budget = Included Below
Crim (Phase II)	Project is closed-out. Warranty has expired.	7/15/05(A) - 8/31/06(A)	Architect = N/A DOC = BRWJ Budget = Included Below
Crim (Phase III)	HVAC Installation - Project is closed-out. Warranty has expired.	5/30/06(A) - 12/15/07(A)	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below
Crim (Phase IV)	Replace Gymnasium Light Fixtures - Project is closed-out. Warranty has expired.	4/1/08(A) - 4/15/08(A)	Architect = N/A CM = BRWJ Budget = \$13,697,500 (SPLOST II & III)
Deerwood Academy	Project is closed-out. Warranty has expired.	12/30/02(A) - 7/29/04(A)	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 (SPLOST II)
Dobbs	Project is closed-out. Warranty has expired.	7/8/02(A) - 7/15/03(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Douglass	Phase I - Addition: Project is closed-out. Warranty has expired.	6/14/02(A) -12/30/03(A)	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II)
Douglass	Phase II - Renovation: Project is closed-out. Warranty has expired.	7/28/03(A) - 11/3/04(A)	Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 (SPLOST II)
Dunbar	<b>1st and 2nd Floors:</b> Project is complete. Warranty has expired. <b>ELRC Floor:</b> Project is closed-out. Warranty has expired.	12/1/08(A) - 12/31/09(A)	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III)
Fain	<b>Phase I</b> - HVAC renovation complete. Warranty has expired.	5/21/09(A) - 8/1/09(A)	Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III)
Fickett	Project is closed-out. Warranty has expired.	5/22/09(A) - 9/1/10(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III)
Finch	Project is closed-out. Warranty has expired.	10/1/03(A) - 1/3/05(A)	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II)
Garden Hills	Phase I - Renovation/Addition: Project is closed-out. Phase II - Multi-Purpose Addition: Project is closed-out. Warranty has expired.	7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A)	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Gideons	Project is closed-out. Warranty has expired.	6/28/99(A) - 7/31/00(A)	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I)
Grady	Project is closed-out. Warranty has expired.	5/27/03(A) - 8/9/04(A)	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II)
Grady (Fields @ Crim HS)	Project is closed-out. Warranty has expired.	5/20/06(A) - 12/22/06(A)	Architect - Athletic Design, Inc. CM – Athletic Design, Inc. Budget \$808,222 (SPLOST II)
Grady Stadium	JROTC/Athletics: Project is closed-out. East/West Stands: Project is closed-out. Warranty has expired.	7/20/09(A) - 7/15/10(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III)
Grove Park	Project is closed-out. Warranty has expired.	11/1/99(A) - 11/11/00(A)	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I)
Guice	Project is closed-out. Warranty has expired.	9/29/97(A) - 5/12/98(A)	Architect - Chambless Architects CM - Beers/Moody, jv. Budget = \$2,583,315 (SPLOST I)
Harper/Archer	Project is closed-out. Warranty has expired.	5/28/02(A) - 12/31/02(A)	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jv Budget = \$14,164,706 (SPLOST II)
Heritage Academy	Project is closed-out. Warranty has expired.	6/1/01(A) - 7/22/02(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv. Budget = \$10,884,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Herndon	Project is closed-out. Warranty has expired.	8/30/01(A) - 12/30/02(A)	Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 (SPLOST I)
Hill	Project is closed-out. Warranty has expired.	11/14/99(A) - 7/19/00(A)	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jv. Budget = \$697,800 (SPLOST I)
Hope	Project is closed-out. Warranty has expired.	2/15/01(A) - 10/31/02(A)	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jv Budget = \$10,962,000 (SPLOST I)
Humphries	Project is closed-out. Warranty has expired.	8/6/97(A) - 7/23/98(A)	Architect - NDR/KPM CM -Beers/Moody, jv. Budget = \$5,312,049 (SPLOST I)
Hutchinson	Project is closed-out. Warranty has expired.	3/5/01(A) - 9/12/02(A)	Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jv Budget = \$2,623,000 (SPLOST I)
Inman	Project is closed-out. Warranty has expired.	7/1/03(A) - 5/6/05(A)	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II)
Jackson	Project is closed-out. Warranty has expired.	5/10/04(A) - 4/15/05(A)	Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 (SPLOST II)
Jackson Primary	Project is closed-out. Warranty has expired.	2/1/09(A) - 12/11/09(A)	Architect - Richard, Wittschiede & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III)



**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Jones M. A.	Project is closed-out. Warranty has expired.	7/15/03(A) - 12/3/04(A)	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II)
Kennedy	Project is closed-out. Warranty has expired. School closed June 30, 2014.	7/1/03(A) - 11/17/04(A)	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II)
Kimberly	Project is closed-out. Warranty has expired.	7/15/15(A) - 12/15/16(A)	Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 ( <b>SPLOST IV</b> )
Kimberly	Project is closed-out. Warranty has expired.	8/3/98(A) - 8/15/99(A)	Architect - NDR/KBM CM - Turner Construction Budget = \$4,632,632 (SPLOST I)
King, M. L.	Project is closed-out. Warranty has expired.	1/30/15(A) - 7/30/16(A)	Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 ( <b>SPLOST IV</b> )
King, M. L.	Project is closed-out. Warranty has expired.	11/5/01(A) - 7/31/03(A)	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II)
Lakewood Stadium	Project is complete. Warranty has expired.	12/1/10(A) - 12/1/11(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Long	Project closed-out and warranty has expired.	7/1/15(A) - 12/1/16(A)	Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 ( <b>SPLOST IV</b> )
Long	Project is closed-out. Warranty has expired.	6/15/05(A) - 12/15/06(A)	Architect - Perkins + Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II)
Mary Lin	Project is closed-out. Warranty has expired.	11/18/13(A) - 8/4/15(A)	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 ( <b>SPLOST IV</b> )
Maynard Jackson	<b>Phase I Renovation</b> - Project is complete. Warranty has expired. <b>New Gymnasium</b> - Project is complete. Warranty has expired.	Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A)	Architect - Perkins + Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III)
Mays	Project is closed-out. Warranty has expired.	7/1/10(A) - 12/1/11(A)	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III)
Miles	Project is closed-out. Warranty has expired.	6/26/02(A) - 7/25/03(A)	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II)
Morningside	Project is closed-out. Warranty has expired. (Gymnasium)	1/5/00(A) - 6/8/01(A)	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Morningside (Phase II)	Selective Renovations - Project is closed-out. Warranty has expired.	5/1/06(A) - 8/12/06(A)	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II)
North Atlanta (New)	Project is closed-out. Warranty has expired.	Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A)	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III)
North Atlanta	<b>Phase I</b> - Project is closed-out. Warranty has expired. <b>Phase II</b> - Project is closed-out. Warranty has expired. <b>Phase III</b> - Project is closed-out. Warranty has expired.	Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1/11(A)	Architect - Richard, Wittschiede & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III)
Oglethorpe	Project is closed-out. Warranty has expired.	7/27/98(A) - 2/29/00(A)	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I)
Parkside	Project is closed-out. Warranty has expired.	5/1/00(A) - 8/11/01(A)	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I)
Parks	School is now closed (2013). Facility will be temporary site for Gideons ES for 2018-2019.	6/1/04(A) - 8/30/04(A)	Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II)
Peyton Forest	Project is closed-out. Warranty has expired.	9/21/98(A) - 8/24/99(A)	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Peyton Forest	Phase I Selective: Project is closed-out. Phase II - Project is closed-out. Phase III Electrical Upgrade - Project is closed-out. Phase IV Kitchen and Restroom Renovation - Project is closed-out. Warranty has expired.	5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A)	Architect - N/A CM - KBR Budget = \$7,386,380 (SPLOST II)
Price	Project is closed-out. Warranty has expired.	6/15/00(A) - 6/3/02(A)	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I)
Rivers	Project is closed-out. Warranty has expired.	10/1/13(A) - 12/15/14(A)	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 ( <b>SPLOST IV</b> )
Rivers	Project is closed-out. Warranty has expired.	12/15/98(A) - 8/23/99(A)	Architect - Allain & Associates CM - Flagler/Ray, jv. Budget = \$2,928,797 (SPLOST I)
Scott (Phase I)	Project is closed-out. Warranty has expired.	10/1/98(A) - 8/14/00(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I)
Scott (Kitchen)	Project is closed-out. Warranty has expired.	10/1/98(A) - 2/13/01(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Scott (Phase II)	Project is closed-out. Warranty has expired. (Addition)	2/28/01(A) - 8/9/02(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Slater	Project is closed-out. Warranty has expired.	1/29/02(A) - 12/31/02(A)	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 (SPLOST I)
Smith	Phase I-Cafeteria/Kitchen: Project is closed-out. Phase II-Site Drainage: Project is closed-out. Warranty has expired.	7/9/03(A) - 4/1/04(A)	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II)
Smith Intermediate	Phase I - Project is closed-out. Phase II - 8 Classroom Addition: Project is closed-out. Warranty has expired.	12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A)	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III)
Springdale Park	Project is closed-out. Warranty has expired.	10/1/13(A) - 8/1/14(A)	Architect - Perkins + Will CM - Barton Malow Budget = \$10,500,000 ( <b>SPLOST IV</b> )
Springdale Park	<b>Phase I Classroom/Rutland House:</b> Project is closed-out. <b>Phase II Hirsh House:</b> Project is closed-out. <b>Phase III Gym Renovation:</b> Project is closed-out. <b>Phase IV- Parking Lot:</b> Project is closed-out. Warranty has expired.	Phase I 7/10/08(A) - 8/1/09(A) Phase II 7/20/09(A) - 11/23/09(A) Phase III 12/14/09(A) - 11/1/10(A) Phase IV 3/1/11(A) - 8/8/11(A)	Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III)
South Atlanta	Project is closed-out. Warranty has expired.	11/6/06(A) - 7/1/08(A)	Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Stanton D.H.	Project is closed-out. Warranty has expired.	11/19/99(A) - 12/30/00(A)	Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I)
Stanton F. L.	Project is closed-out. Warranty has expired.	8/12/98(A) - 12/17/99(A)	Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jr. Budget = \$7,060,197 (SPLOST I)
Sutton	Project is closed-out. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013.	6/5/05(A) - 7/21/06(A)	Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II)
Sylvan Hills	Project is closed-out. Warranty has expired.	11/18/13(A) - 7/31/15(A)	Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 ( <b>SPLOST IV</b> )
Therrell	Project is complete. Warranty has expired.	1/4/10(A) - 8/7/11(A)	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III)
Thomasville Heights	Project is closed-out. Warranty has expired.	2/25/00(A) - 1/31/01(A)	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I)
Toomer	Project is closed-out. Warranty has expired.	9/16/1997(A) - 8/10/98(A)	Architect - Chambless Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I)
Towns	Project is closed-out. Warranty has expired.	3/31/99(A) - 7/15/00(A)	Architect - Richard+Wittschiede CM - Hairston Construction Budget = \$8,414,818 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Turner	Project is closed-out. Warranty has expired.	10/28/97(A) - 12/30/98(A)	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I)
Usher/Collier Heights	Project is closed out. Warranty has expired.	1/2/03(A) - 7/16/03(A)	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II)
Venetian Hills	Project is closed-out. Warranty has expired.	1/27/00(A) - 12/21/00(A)	Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 (SPLOST I)
Walden Athletic Complex	The project is substantially complete. Contractor continues to respond to warranty requests. Warranty expires September 22, 2019.	10/30/17(A) - 9/22/18(A)	Engineers - Eberly & Associates CM - Parrish Construction Group Budget = \$8,000,000 ( <b>SPLOST 2017</b> )
Washington	Project is closed-out. Warranty has expired.	12/15/04(A) - 12/14/05(A)	Architect - Epstein & Associates CM - Turner Construction Budget = \$29,194,568 (SPLOST II)
Waters	Project is closed-out. Warranty has expired.	7/7/98(A) - 11/1/99(A)	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I)
White	Project is closed-out. Warranty has expired.	7/28/98(A) - 6/15/00(A)	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jv Budget= \$6,274,890 (SPLOST I)
West Manor	Project is closed-out. Warranty has expired.	7/19/99(A) - 8/11/00(A)	Architect - Williams, Russell, Johnson CM - Flagler/Ray, jv. Budget = \$3,869,098 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM  
STATUS REPORT  
(Program Primarily Funded by SPLOST)**

**May 1, 2019**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Woodson	Phase I Project is closed out. Phase II Project is closed out. Warranty has expired.	6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A)	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II)
Young	Project is closed-out. Warranty has expired.	7/1/15(A) - 8/1/16(A)	Architect - Perkins+Will CM - H. J. Russell & Company Budget - \$10,800,000 ( <b>SPLOST IV</b> )
Young	Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is closed-out. Performing Arts: Project is closed-out. Athletic Field: Project is closed-out. Warranty has expired.	11/13/08(A) - 12/31/09(A)	Architect - Perkins + Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III)