



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 09/10/2021

THIS WEEK

- Sitework continues
 - Storm drainage piping installation
 - Building pad grading
 - Site demolition continues at cafeteria addition
- Mechanical equipment relocation continues
- Electrical rough-in continues throughout building
- Plumbing rough-in continues throughout building
- Ductwork installation continues at cafeteria, media center, and art/STEM Rooms.
- Gas piping rough-in continues
- Interior demolition continues
- Sheetrock continues begins in area A
- Interior framing continues at Area B
- Structural steel installation finishes at parking garage
- Door Frame installation

NEXT WEEK: 09.13.21 – 09.17.21

- Sitework continues
 - Storm drainage piping installation
 - Building pad grading
 - Site demolition finishes at cafeteria addition
- Mechanical equipment relocation continues
- Electrical rough-in continues throughout building
- Plumbing rough-in continues throughout building
- Ductwork installation continues at cafeteria, media center, and art/STEM Rooms.
- Interior demolition continues
- Sheetrock continues begins in area A
- Interior framing continues at Area B
- Selective demolition for cafeteria addition begins
- Footers for cafeteria addition
- CMU at elevator shaft begins

BUDGET

Construction Budget

\$17,600,000.00

Budget Status

\$2,395,124.47

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Site demolition at cafeteria addition



Building pad grading



Photo/Activity Updates

Electrical rough-in at Admin Area



Cafeteria wall framing and wood blocking



Photo/Activity Updates

Door frame installation at Art/STEM rooms



CMU material delivery

