



## DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** March 06, 2023

### Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

[www.gmcnetwork.com](http://www.gmcnetwork.com)

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
<b>Schematic Design</b>	02.15.2023	03.24.2023
<b>Design Development</b>	03.24.2023	06.02.2023
<b>Construction Documents</b>	06.02.2023	08.11.2023
<b>Permitting &amp; GMP</b>	8.11.2023	TBD
<b>Construction</b>	TBD	TBD

### Design status:

GMC has continued modeling as-built conditions and will work toward flow diagrams this week.

### Previous week's accomplishments:

- GMC has continued modeling as-built conditions and working toward flow/use diagrams.
- GMC has shared the proposed design schedule with APS.

### Upcoming PROJECT GOALS:

- GMC will complete modeling of existing conditions.
- GMC will complete preliminary modeling of proposed conditions so that flow diagrams can be created.

### Upcoming MEETINGS:

- None Currently Scheduled.

### Owner ACTIONS:

- APS Team to set up Procore site for the project and share login information with the GMC Team.

### Design TEAM ACTIONS:

- GMC to finalize floor plan flow diagrams so that they can be shared with APS prior to the SD submission.
  - **Action:** Madeline