



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: March 13, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	03.24.2023
Design Development	03.24.2023	06.02.2023
Construction Documents	06.02.2023	08.11.2023
Permitting & GMP	8.11.2023	TBD
Construction	TBD	TBD

Design status:

GMC has continued completed modeling of as-built conditions and is wrapping up diagrams showing the flow & use of proposed vestibule configurations.

Previous week's accomplishments:

- GMC has completed modeling as-built conditions and has begun flow/use diagrams.

Upcoming PROJECT GOALS:

- GMC will complete preliminary modeling of proposed vestibule layouts and diagrams showing how those new layouts will function.

Upcoming MEETINGS:

- Diagram review meeting - TBD

Owner ACTIONS:

- APS Team to set up Procore site for the project and share login information with the GMC Team.
- APS to coordinate on appropriate time for review meeting of proposed layouts.

Design TEAM ACTIONS:

- GMC to finalize floor plan flow diagrams so that they can be shared with APS prior to the SD submission.
 - Action: Madeline