



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: March 20, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	03.24.2023
Design Development	03.24.2023	06.02.2023
Construction Documents	06.02.2023	08.11.2023
Permitting & GMP	8.11.2023	TBD
Construction	TBD	TBD

Design status:

GMC has shared plan diagrams showing the proposed flow of space for each school.

Previous week's accomplishments:

- GMC completed proposed flow diagrams for each school and shared with APS.
- GMC proposed meeting times to discuss these diagrams, but GMC did not receive confirmation of these times from APS.

Upcoming PROJECT GOALS:

- GMC will continue to work toward Schematic Design documents, but would like to review the conceptual diagrams before too much progress takes place on the SD package.
 - This submission is currently scheduled for this Friday, but GMC would prefer to delay this submission if a review meeting is not held.

Upcoming MEETINGS:

- Diagram review meeting - TBD

Owner ACTIONS:

- APS Team to set up Procore site for the project and share login information with the GMC Team.
- APS to coordinate on appropriate time for review meeting of proposed layouts.

Design TEAM ACTIONS:

- GMC to coordinate on a time to review conceptual plan diagrams.
 - **Action:** Madeline