



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: March 27, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

| PROJECT MILESTONES | SUBMITTAL / START | APPROVAL / COMPLETION |
|-------------------------------|-------------------|-----------------------|
| Schematic Design | 02.15.2023 | 03.24.2023 |
| Design Development | 03.24.2023 | 06.02.2023 |
| Construction Documents | 06.02.2023 | 08.11.2023 |
| Permitting & GMP | 8.11.2023 | TBD |
| Construction | TBD | TBD |

Design status:

GMC met with APS staff on Wednesday, March 22, 2023 to discuss the function of the proposed diagrams. GMC is continuing to update drawings based on this discussion.

Previous week's accomplishments:

- GMC met with APS on Wednesday and shared notes from that discussion on Friday.
 - Comments have not been received on the discussion notes.
- The results of this discussion were that most of the proposals were generally appropriate, but tweaks were made to most schemes.
 - These proposals have also not yet been shared with Dan and Jere.
- Due to the need for further APS review of each scheme, it was agreed that GMC would postpone the Schematic Design submission.

Upcoming PROJECT GOALS:

- GMC will continue to work toward updated diagrams and share these with APS this week.
- GMC is in progress of updating the project schedule based on the discussions of project scope and schedule last week.

Upcoming MEETINGS:

- Diagram Review with Dan & Jere – Friday, April 14

Owner ACTIONS:

- APS Team to set up Procore site for the project and share login information with the GMC Team.
- APS to provide PO for this project.

Design TEAM ACTIONS:

- GMC to share updated schedule with APS.
 - **Action:** Madeline