



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: April 3, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	03.24.2023
Design Development	03.24.2023	06.02.2023
Construction Documents	06.02.2023	08.11.2023
Permitting & GMP	8.11.2023	TBD
Construction	TBD	TBD

Design status:

GMC has updated the project schedule based on the discussions from March 22nd. See updated schedule attached to this email. GMC also shared updated diagrams on Friday.

Previous week’s accomplishments:

- GMC shared updated vestibule diagrams on Friday, March 31 for review with Dan and Jere on the 14th.

Upcoming PROJECT GOALS:

- GMC will continue work toward our schematic design submission, focusing on aspects of the drawings that will not be impacted by tweaks to the layouts.

Upcoming MEETINGS:

- Diagram Review with Dan & Jere – Friday, April 14

Owner ACTIONS:

- APS Team to set up Procore site for the project and share login information with the GMC Team.
- APS to provide PO for this project.
- APS to review updated project schedule.

Design TEAM ACTIONS:

- GMC to share updated schedule with APS.
 - Action: Madeline