



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** April 17, 2023

**Goodwyn Mills Cawood**

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
<b>Schematic Design</b>	02.15.2023	05.19.2023
<b>Design Development</b>	05.22.2023	07.28.2023
<b>Construction Documents</b>	07.31.2023	10.06.2023
<b>Permitting &amp; GMP</b>	10.09.2023	TBD
<b>Construction</b>	TBD	TBD

### Design status:

GMC has met with the APS Team to discuss the submitted concept drawings. The discussion was successful, with helpful comments provided, and GMC will return concepts with these tweaks made to the District this week.

### Previous week's accomplishments:

- GMC met with the APS team on Friday April 14<sup>th</sup> at 11 AM to discuss.
  - Notes from this discussion will be provided in the coming days.

### Upcoming project goals:

- GMC will make the appropriate tweaks to each project and return conceptual drawings to the APS Team.
- The design team will attend review meetings with the APS Team and the principal of each school to discuss.
- Progress on Schematic Design will continue.

### Upcoming meetings:

- Review concepts with each school's principal.
  - Proposed Week of May 1<sup>st</sup>

### Owner actions:

- Set up Procure site for the project and share login information with the GMC Team.
- Provide GMC's PO for this project.
- Review and approve updated project schedule.
- Begin procurement for the CM at Risk.
- Schedule review meetings with school principals.

### Design TEAM ACTIONS:

- Attend review meeting with school principals.
- Provide meeting minutes from Friday's discussion, and drawings updated accordingly.