



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: April 24, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	05.19.2023
Design Development	05.22.2023	07.28.2023
Construction Documents	07.31.2023	10.06.2023
Permitting & GMP	10.09.2023	TBD
Construction	TBD	TBD

Design status:

GMC has shared updated concept drawings with the APS Team based on the discussion at the meeting on 04.14. Next steps are to meet with the school's principals to review concepts with them – in order to meet the May 19th SD deadline, GMC would like to hold those meetings the week of May 1st.

Previous week's accomplishments:

- GMC has shared discussion notes and updated concepts with APS last week.

Upcoming project goals:

- The design team will attend review meetings with the APS Team and the principal of each school to discuss.
- Progress on Schematic Design will continue.

Upcoming meetings:

- Review concepts with each school's principal.
 - Proposed: Week of May 1st

Owner actions:

- Set up Procore site for the project and share login information with the GMC Team.
- Provide GMC's PO for this project.
- Review and approve updated project schedule.
- Begin procurement for the CM at Risk.
- Schedule review meetings with school principals.

Design TEAM ACTIONS:

- Attend review meeting with school principals.