



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** May 15, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	05.19.2023
Design Development	05.22.2023	07.28.2023
Construction Documents	07.31.2023	10.06.2023
Permitting & GMP	10.09.2023	TBD
Construction	TBD	TBD

### Design status:

GMC is working toward the SD Deadline this Friday. GMC has continued to attend meetings with school Principals, which will conclude tomorrow, May 16<sup>th</sup>.

### Previous accomplishments:

- GMC has continued progress construction documents toward Friday’s Schematic Design Deadline.
- Meetings have been held with four out of the seven principals for the schools receiving vestibules.

### Upcoming project goals:

- The design team will attend review meetings with the APS Team and the three remaining principals to discuss concepts.
- Progress on Schematic Design will continue, assuming no major changes are required based on the meetings taking place today and tomorrow.

### Upcoming meetings:

- Review concepts with each school’s principal.
  - Archer Campus – 1:30 PM, Monday May 15<sup>th</sup>
  - John Lewis – 10 AM, Monday May 15<sup>th</sup>
  - Mays – 1:30 PM, Tuesday May 16<sup>th</sup>
  - Sutton – May 05, 10 AM (HELD)
  - Therrell – May 04, 10 AM (HELD)
  - Washington – May 04, 9 AM (HELD)
  - Young – May 04, 2 PM (HELD)

### Owner actions:

- Provide GMC’s PO for this project.
- Begin procurement for the CM at Risk.

### Design TEAM ACTIONS:

- Attend review meetings with school principals.
- Upload documents to-date to Procore site.