



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** June 19, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

[www.gmcnetwork.com](http://www.gmcnetwork.com)

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	10.01.2023
Permitting & GMP	10.01.2023	TBD
Construction	Summer 2024	Fall 2024

### Design status:

GMC is in the process of completing initial diagrams for each of the additional 13 schools, for review at the meeting scheduled for this Friday, June 23<sup>rd</sup>.

### Previous accomplishments:

- GMC has completed Schematic Design Documents for the original vestibules.
- GMC has begun modelling existing conditions of the additional vestibules.
- GMC has reviewed the existing architectural as-builts and has begun to identify gaps in information.

### Upcoming project goals:

- Complete Cost Estimates for each school.
- Complete conceptual diagrams for each of the new 13 schools for review this Friday.
- A PO has still not been provided for this project. Alex has been following up with procurement.

### Upcoming meetings:

- Conceptual Diagram Review with Dan and APS Facilities Team: June 23<sup>rd</sup>, 2023, 1:30-3:30 PM.

### Owner actions:

- Provide GMC's PO for this project.
- Begin procurement for the CM at Risk.

### Design team actions:

- GMC to notify APS of which documents are missing from the project as-builts.