



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** May 22, 2023

**Goodwyn Mills Cawood**

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

[www.gmcnetwork.com](http://www.gmcnetwork.com)

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
<b>Schematic Design</b>	02.15.2023	05.19.2023
<b>Design Development</b>	05.22.2023	07.28.2023
<b>Construction Documents</b>	07.31.2023	10.06.2023
<b>Permitting &amp; GMP</b>	10.09.2023	TBD
<b>Construction</b>	TBD	TBD

### Design status:

GMC has submitted Schematic Design documents via Procore and Email. Cost estimates are in progress to determine the viability of the new Stated Cost Limitations, received Thursday May 18<sup>th</sup>.

### Previous accomplishments:

- GMC completed Schematic Design Documents.
- Meetings were held with each principal to review the conceptual drawings.

### Upcoming project goals:

- Complete Cost Estimates for each school.

### Upcoming meetings:

- None currently scheduled.

### Owner actions:

- Provide GMC's PO for this project.
- Begin procurement for the CM at Risk.

### Design TEAM ACTIONS:

- Sign and return task order.